

## Level 4 DG Interconnection Projects

| Queue Position | District | Dependencies | Completed Application Date | Project Status       | Facility City       | Substation                   | Circuit | Energy Source | Rating/KW | Feasibility Study Start | Feasibility Study Complete | Facility Study Start | Facility Study Complete | SIS/TD Study Start | SIS/TD Study Complete | ReStudy Complete | Contingent Upgrades | Fully Executed IA | 25% Payment | Requested In-Service Date | C.O.D    |
|----------------|----------|--------------|----------------------------|----------------------|---------------------|------------------------------|---------|---------------|-----------|-------------------------|----------------------------|----------------------|-------------------------|--------------------|-----------------------|------------------|---------------------|-------------------|-------------|---------------------------|----------|
| 2              | BHD      |              | 09/24/18                   | In-Service           | Hermon              | Hermon Substation            | HE1     | Solar         | 4980      |                         |                            |                      |                         | 10/12/19           | 02/11/20              |                  | No                  | 05/21/20          | 06/24/20    | Q3 2020                   | 02/18/22 |
| 7              | BHD      | P21          | 07/19/19                   | In-Service           | Bangor              | East Bangor Substation       | EB3     | Solar         | 4000      |                         |                            |                      |                         | 09/26/19           | 01/16/20              | 09/16/21         | Yes                 | 10/21/21          | 09/26/22    | Q2 2024                   | 11/22/24 |
| 8              | BHD      |              | 08/12/19                   | In-Service           | Howland             | Stanford Substation          | EN3     | Solar         | 4600      |                         |                            |                      |                         | 09/26/19           | 01/17/20              | 09/01/21         | No                  | 10/29/21          | 12/01/20    |                           | 11/15/23 |
| 13             | BHD      |              | 08/26/19                   | In-Service           | Corinth             | East Corinth Substation      | EC2     | Solar         | 4999      |                         |                            |                      |                         | 11/26/19           | 01/21/20              |                  | No                  | 04/17/20          | 09/22/20    | Q4 2020                   | 10/18/22 |
| 16             | BHD      |              | 10/08/19                   | In-Service           | Hancock             | Hancock Substation           | HC1     | Solar         | 7000      |                         |                            |                      |                         | 12/16/19           | 05/27/20              |                  | No                  | 07/13/21          | 09/15/20    | Q1 2021                   | 06/10/22 |
| 17             | BHD      | P16          | 10/08/19                   | In-Service           | Hancock             | Hancock Substation           | HC2     | Solar         | 7000      |                         |                            |                      |                         | 12/16/19           | 06/02/20              |                  | No                  | 09/13/21          | 09/15/20    | Q1 2021                   | 06/10/22 |
| 18             | BHD      |              | 09/23/19                   | In-Service           | Brewer              | Eastern Avenue Substation    | EA4     | Solar         | 4990      |                         |                            |                      |                         | 07/22/20           | 09/21/20              |                  | No                  | 02/12/21          | 02/14/22    | Q1 2021                   | 08/15/24 |
| 19             | BHD      |              | 09/04/19                   | In-Service           | Dedham              | Lucerne Substation           | LU2     | Solar         | 4990      |                         |                            |                      |                         | 12/05/19           | 02/19/20              | 12/07/20         | No                  | 10/22/20          | 07/30/21    | Q1 2021                   | 03/31/23 |
| 20             | BHD      |              | 09/23/19                   | In-Service           | Clifton             | Graham 12.5KV Substation     | GS1     | Solar         | 4875      |                         |                            |                      |                         | 01/31/20           | 04/28/20              | 11/19/20         | No                  | 02/08/21          | 02/09/22    | Q1 2021                   | 12/30/24 |
| 21             | BHD      |              | 09/26/19                   | In-Service           | Bangor              | East Bangor Substation       | EB3     | Solar         | 4600      |                         |                            |                      |                         | 12/05/19           | 01/22/20              | 07/20/21         | No                  | 08/18/21          | 11/24/21    |                           | 09/11/23 |
| 22             | BHD      | P7           | 10/04/19                   | In-Service           | Glenburn            | East Bangor Substation       | EB3     | Solar         | 4999      |                         |                            |                      |                         | 07/14/20           | 09/15/20              | 01/05/22         | Yes                 | 12/09/20          | 08/05/22    | Q4 2020                   | 11/22/24 |
| 24             | BHD      | P2           | 02/05/20                   | In-Service           | Hermon              | Hermon Substation            | HE3     | Solar         | 4990      |                         |                            |                      |                         | 10/07/20           | 12/17/20              | 09/14/21         | Yes                 | 11/30/21          | 05/24/23    | Q1 2021                   | 10/31/24 |
| 25             | BHD      |              | 10/04/19                   | In-Service           | Sedgwick            | Brooksville Substation       | BV2     | Solar         | 4990      |                         |                            |                      |                         | 01/15/20           | 07/15/20              | 01/19/21         | No                  | 02/17/21          | 05/12/21    | Q2 2021                   | 12/08/23 |
| 26             | BHD      |              | 10/02/19                   | In-Service           | Southwest Harbor    | Somesville Switching Station | SW1     | Solar         | 600       |                         |                            |                      |                         | 11/05/19           | 02/19/20              |                  | No                  | 09/01/20          | 09/14/20    | Q2 2020                   | 02/04/22 |
| 27             | BHD      |              | 10/15/19                   | In-Service           | Bangor              | Hogan Road Substation        | HR3     | Solar         | 4875      |                         |                            |                      |                         | 06/11/20           | 08/06/20              |                  | No                  | 11/04/20          | 01/05/21    | Q2 2021                   | 09/20/24 |
| 31             | BHD      |              | 09/26/19                   | In-Service           | Harrington          | Harrington Substation        | HA1     | Solar         | 2250      |                         |                            |                      |                         | 12/09/19           | 02/20/20              | 09/10/21         | No                  | 05/21/20          | 12/18/20    | Q2 2021                   | 10/11/23 |
| 32             | BHD      | P13          | 10/02/19                   | In-Service           | Exeter              | East Corinth Substation      | EC3     | Solar         | 4000      |                         |                            |                      |                         | 07/08/20           | 09/04/20              |                  | No                  | 12/09/20          | 02/10/22    | Q4 2020                   | 09/27/24 |
| 35             | BHD      | P8           | 10/21/19                   | In-Service           | Enfield             | Stanford Substation          | EN1     | Solar         | 4999      |                         |                            |                      |                         | 07/08/20           | 09/10/20              | 10/13/21         | No                  | 11/02/20          | 09/28/21    | Q4 2020                   | 09/27/24 |
| 36             | BHD      |              | 10/21/19                   | In-Service           | Old Town            | Milford Substation           | MF2     | Solar         | 4500      |                         |                            |                      |                         | 12/11/19           | 02/20/20              | 12/21/20         | No                  | 11/06/20          | 02/01/21    | Q4 2020                   | 10/25/22 |
| 38             | BHD      |              | 11/04/19                   | In-Service           | Ellsworth           | Mill Street Substation       | ML3     | Solar         | 1875      |                         |                            |                      |                         | 12/20/19           | 05/26/20              | 01/13/21         | No                  | 01/21/21          | 11/09/20    | Q4 2020                   | 05/05/22 |
| 39             | BHD      | P38          | 10/30/19                   | In-Service           | Ellsworth           | Mill Street Substation       | ML3     | Solar         | 1625      |                         |                            |                      |                         | 06/02/20           | 07/29/20              | 02/02/21         | Yes                 | 09/18/20          | 06/04/21    | Q4 2020                   | 05/05/22 |
| 40             | BHD      |              | 11/14/19                   | In-Service           | Lincoln             | Lincoln Substation           | LC2     | Solar         | 4875      |                         |                            |                      |                         | 03/03/20           | 06/25/20              | 04/21/23         | No                  | 08/18/20          | 12/29/20    | Q2 2021                   | 12/06/24 |
| 41             | BHD      | P40          | 10/21/19                   | Commissioning (De    | Lincoln             | Lincoln Substation           | LC2     | Solar         | 2000      |                         |                            |                      |                         | 07/07/20           | 09/24/20              | 08/08/23         | Yes                 | 12/22/20          | 3/22/20022  | Q2 2021                   |          |
| 42             | BHD      |              | 11/08/19                   | In-Service           | Franklin            | East Franklin Substation     | FR1     | Solar         | 4995      |                         |                            |                      |                         | 03/30/20           | 06/25/20              |                  | No                  | 10/22/20          | 12/29/20    | Q2 2021                   | 11/04/24 |
| 44             | BHD      |              | 12/19/19                   | In-Service           | Deblois             | Deblois Substation           | DB1     | Solar         | 4875      |                         |                            |                      |                         | 07/07/20           | 08/21/20              |                  | No                  | 11/20/20          | 06/14/21    | Q1 2021                   | 10/11/24 |
| 45             | BHD      |              | 11/18/19                   | In-Service           | Milo                | Milo Substation              | MI2     | Solar         | 4500      |                         |                            |                      |                         | 06/29/20           | 08/28/20              |                  | No                  | 12/21/20          | 10/20/20    | Q4 2020                   | 02/25/22 |
| 46             | BHD      |              | 12/16/19                   | In-Service           | Brewer              | Tibbetts Street Substation   | TS2     | Solar         | 987.50    |                         |                            |                      |                         | 02/17/20           | 04/28/20              |                  | No                  | 09/16/20          | 01/07/21    | Q4 2020                   | 08/16/22 |
| 48             | BHD      | P22          | 12/16/19                   | In-Service           | Bangor              | East Bangor Substation       | EB4     | Solar         | 2000      |                         |                            |                      |                         | 06/15/21           | 07/21/21              | 06/30/22         | Yes                 | 03/02/23          | 03/24/23    | Q4 2020                   | 12/31/24 |
| 57             | BHD      |              | 12/11/19                   | In-Service           | Ellsworth           | Grant St. Substation         | EH4     | Solar         | 4875      |                         |                            |                      |                         | 03/02/20           | 07/14/20              | 07/17/23         | No                  | 09/18/20          | 12/29/20    | Q2 2021                   | 09/09/24 |
| 59             | BHD      |              | 12/16/19                   | In-Service           | Hampden             | Hampden Substation           | HM2     | Solar         | 4950      |                         |                            |                      |                         | 07/24/20           | 09/09/20              | 07/27/23         | No                  | 10/14/20          | 05/03/21    | Q1 2021                   | 12/22/23 |
| 62             | BHD      |              | 01/08/20                   | In-Service           | Millinocket         | Millinocket Substation       | MK1     | Solar         | 4990      |                         |                            |                      |                         | 02/18/20           | 07/30/20              | 08/12/21         | No                  | 09/18/20          | 11/13/20    | Q2 2021                   | 12/20/24 |
| 64             | BHD      |              | 01/08/20                   | In-Service           | Surry               | Surry Substation             | SU1     | Solar         | 4990      |                         |                            |                      |                         | 03/09/20           | 07/15/20              | 05/05/21         | No                  | 09/01/20          | 09/09/20    | Q2 2021                   | 09/01/23 |
| 66             | BHD      |              | 01/09/20                   | In-Service           | Marshfield          | Scotts Hill Substation       | SH2     | Solar         | 1950      |                         |                            |                      |                         | 07/20/20           | 01/10/21              | 05/10/23         | No                  | 07/26/23          | 09/23/21    | Q4 2020                   | 12/02/24 |
| 68             | BHD      |              | 01/14/20                   | In-Service           | Mattawamkeag        | Mattawamkeag Substation      | MT1     | Solar         | 2500      |                         |                            |                      |                         | 03/02/20           | 09/18/20              | 12/09/20         | No                  | 10/22/20          | 02/17/23    |                           | 12/27/24 |
| 79             | BHD      | P17          | 01/28/20                   | Commissioning (De    | Trenton             | Hancock Substation           | L28     | Solar         | 4975      |                         |                            |                      |                         | 03/24/20           | 06/15/20              |                  | No                  | 09/25/20          | 05/25/21    | Q3 2020                   |          |
| 82             | BHD      |              | 02/28/20                   | Design Phase         | Franklin            | East Franklin Substation     | FR2     | Solar         | 1999      |                         |                            |                      |                         | 08/16/20           | 09/25/20              | 01/08/21         | No                  | 02/08/21          | 05/25/21    | Q2 2021                   |          |
| 83             | BHD      |              | 03/03/20                   | In-Service           | Chester             | Keene Bog Substation         | KB1     | Solar         | 3250      |                         |                            |                      |                         | 07/20/20           | 09/15/20              | 08/25/23         | No                  | 11/04/20          | 01/05/21    |                           | 07/30/24 |
| 85             | BHD      |              | 03/13/20                   | In-Service           | Bangor              | BIA Substation               | BA3     | Solar         | 1999.2    |                         |                            |                      |                         | 03/27/20           | 09/21/20              | 04/19/23         | No                  | 08/14/23          | 07/01/21    | Q4 2020                   | 03/08/24 |
| 96             | BHD      |              | 04/10/20                   | In-Service           | Medway              | East Millinocket Substation  | EK2     | Solar         | 4000      |                         |                            |                      |                         | 06/25/20           | 08/20/20              | 10/31/23         | No                  | 10/19/20          | 08/03/21    |                           | 11/22/24 |
| 98             | BHD      | P45          | 03/27/20                   | In-Service           | Milo                | Milo Substation              | MI2     | Solar         | 1992      |                         |                            |                      |                         | 06/30/20           | 09/29/20              |                  | Yes                 | 12/17/20          | 09/07/21    | Q2 2021                   | 12/28/23 |
| 107            | BHD      | P19          | 03/26/20                   | In-Service           | Holden              | Lucerne Substation           | LU2     | Solar         | 2375      |                         |                            |                      |                         | 06/30/20           | 11/30/20              |                  | No                  | 12/09/20          | 12/08/21    | Q3 2021                   | 08/30/24 |
| 113            | BHD      | P85          | 05/27/20                   | In-Service           | Bangor              | BIA Substation               | BA3     | Solar         | 1999      |                         |                            |                      |                         | 10/16/20           | 12/23/20              | 06/30/23         | Yes                 | 02/19/21          | 06/19/23    | Q4 2021                   | 12/23/24 |
| 115            | BHD      |              | 05/28/20                   | Commissioning (De    | Chester             | Chester 12.5 Substation      | CH1     | Solar         | 1990      |                         |                            |                      |                         | 09/24/20           | 12/03/20              |                  | No                  | 01/12/21          | 05/12/23    |                           |          |
| 129            | BHD      |              | 05/22/20                   | In-Service           | Cutler              | Cutler Substation            | CU2     | Solar         | 1750      |                         |                            |                      |                         | 09/28/20           | 12/29/20              | 01/23/24         | No                  | 04/02/21          | 09/26/22    | Q3 2021                   | 12/05/24 |
| 131            | BHD      | P46          | 05/05/20                   | In-Service           | Brewer              | Tibbetts Street Substation   | TS2     | Solar         | 4950      |                         |                            |                      |                         | 08/26/20           | 12/03/20              | 04/21/23         | No                  | 03/16/21          | 10/05/22    | Q2 2022                   | 11/04/24 |
| 132            | BHD      |              | 05/22/20                   | Application for Serv | Pembroke            | Pembroke Substation          | PB1     | Solar         | 3250      |                         |                            |                      |                         | 10/23/20           | 01/04/21              | 03/03/21         | No                  | 04/05/21          | 02/06/23    | Q3 2021                   |          |
| 135            | BHD      | P32          | 06/04/20                   | In-Service           | Corinth             | East Corinth Substation      | EC1     | Solar         | 1999      |                         |                            |                      |                         | 12/18/20           | 02/10/21              |                  | No                  | 05/23/21          | 02/17/23    | Q3 2021                   | 12/26/24 |
| 138            | BHD      |              | 06/01/20                   | In-Service           | Ellsworth           | Nicolin Substation           | NI1     | Solar         | 3300      |                         |                            |                      |                         | 08/20/20           | 10/05/20              |                  | No                  | 12/09/20          | 10/12/22    |                           | 11/25/24 |
| 139            | BHD      |              | 05/29/20                   | In-Service           | Holden              | Greenpoint Road Substation   | GP2     | Solar         | 4987.5    |                         |                            |                      |                         | 11/17/20           | 01/13/21              |                  | No                  | 02/02/21          | 09/07/22    |                           | 07/12/24 |
| 140            | BHD      | P135         | 06/01/20                   | In-Service           | Corinth             | East Corinth Substation      | EC1     | Solar         | 1999      |                         |                            |                      |                         | 04/28/21           | 08/10/21              | 11/14/23         | Yes                 | 02/01/22          | 02/09/23    | Q3 2020                   | 12/28/24 |
| 141            | BHD      | P79          | 06/04/20                   | Design Phase         | Trenton             | Hancock Substation           | L28     | Solar         | 1875      |                         |                            |                      |                         | 02/19/21           | 06/22/21              | 01/26/23         | No                  | 11/23/21          | 03/13/23    | Q4 2021                   |          |
| 147            | BHD      |              | 06/08/20                   | In-Service           | Cherryfield         | Cherryfield Substation       | CF2     | Solar         | 2125      |                         |                            |                      |                         | 10/06/20           | 01/08/21              |                  | No                  | 02/02/21          | 09/19/22    | Q3 2021                   | 09/09/24 |
| 148            | BHD      | P57          | 07/02/20                   | Construction (D Line | Ellsworth           | Grant St. Substation         | EH4     | Solar         | 1992      |                         |                            |                      |                         | 09/16/20           | 12/01/20              | 07/08/21         | No                  | 02/17/21          | 02/22/23    | Q2 2021                   |          |
| 151            | BHD      |              | 08/13/20                   | In-Service           | Greenfield Township | Champion-Costigan Substation | CC1     | Solar         | 1350      |                         |                            |                      |                         | 03/30/21           | 02/02/22              | 03/20/23         | No                  | 05/16/23          | 08/29/23    |                           | 12/24/24 |
| 157            | BHD      | P148         | 08/02/20                   | Design Phase         | Ellsworth           | Grant St. Substation         | EH4     | Solar         | 4990      |                         |                            |                      |                         | 12/02/20           | 01/19/21              |                  | No                  | 03/29/21          | 12/30/22    |                           |          |
| 160            | BHD      | P20          | 08/07/20                   | In-Service           | Veazie              | Graham 12.5KV Substation     | GS2     | Solar         | 2000      |                         |                            |                      |                         | 07/26/21           | 12/22/21              | 04/26/22         | Yes                 | 06/17/22          | 03/22/23    | Q3 2021                   | 12/31/24 |
| 168            | BHD      | P59          | 09/18/20                   | In-Service           | Hampden             | Hampden Substation           | HM4     | Solar         | 4990      |                         |                            |                      |                         | 05/28/21           | 08/31/21              | 09/11/23         | No                  | 10/18/21          | 10/27/22    | Q3 2021                   | 12/30/24 |
| 175            | BHD      | P131         | 11/04/20                   | Canceled             | Orrington           | Tibbetts Street Substation   | TS2     | Solar         | 1999      |                         |                            |                      |                         | 12/10/20           | 02/26/21              | 08/02/23         | No                  | 05/06/21          | 01/11/24    | Q2 2021                   |          |
| 176            | BHD      | P175         | 10/23/20                   | In-Service           | Orrington           | Tibbetts Street Substation   | TS4     | Solar         | 4000      |                         |                            |                      |                         | 05/28/21           | 08/31/21              | 10/13/23         | No                  | 02/04/22          | 10/07/22    |                           | 12/24/24 |
| 180            | BHD      | P18          | 11/25/20                   | In-Service           | Brewer              | Eastern Avenue Substation    | EA4     | Solar         | 1990      |                         |                            |                      |                         | 05/04/21           | 08/31/21              | 10/13/23         | Yes                 | 01/19/22          | 01/19/23    |                           | 11/04/24 |
| 183            | BHD      | P27          | 01/21/21                   | In-Service           | Bangor              | Hogan Road Substation        | HR1     | Solar         | 750       |                         |                            |                      |                         | 02/22/21           | 07/14/21              |                  | No                  | 03/10/22          | 04/04/22    | Q2 2021                   | 10/15/24 |
| 185            | BHD      |              | 12/06/20                   | In-Service           | Machiasport         | Bucks Harbor Substation      | BU1     | Solar         | 1999      |                         |                            |                      |                         | 03/17/21           | 09/20/21              | 02/16/22         | No                  | 03/15/22          | 01/23/23    | Q4 2021                   | 12/31/24 |
| 186            | BHD      |              | 12/18/20                   | Construction (D Line | Eastport            | Eastport Substation          | EP2     | Solar         | 805       |                         |                            |                      |                         | 03/22/21           | 06/23/21              |                  | No                  | 10/29/21          | 05/18/22    | Q4 2021                   |          |
| 187            | BHD      |              | 12/18/20                   |                      | Bar Harbor          | Eastport Substation          |         |               | 999       |                         |                            |                      |                         | 04/16/21           | 09/20/21              | 12/30/21         | No                  |                   | 02/27/23    |                           |          |
| 191            | BHD      | P168         | 01/06/21                   | In-Service           | Hampden             | Hampden Substation           | HM4     | Solar         | 1999      |                         |                            |                      |                         | 11/09/21           | 01/19/22              | 11/14/23         | Yes                 | 04/11/22          | 03/20/23    | Q4 2021                   | 11/21/24 |
| 197            |          |              |                            |                      |                     |                              |         |               |           |                         |                            |                      |                         |                    |                       |                  |                     |                   |             |                           |          |

