

Level 4 DG Interconnection Projects

Queue Position	District	Dependencies	Completed Application Date	Project Status	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
2	BHD		09/24/18	In-Service	Hermon	Hermon Substation	HE1	Solar	4980					10/12/19	02/11/20		No	05/21/20	06/24/20	Q3 2020	02/18/22
7	BHD	P21	07/19/19	In-Service	Bangor	East Bangor Substation	EB3	Solar	4000					09/26/19	01/16/20	09/16/21	Yes	10/21/20	09/26/22	Q2 2024	11/22/24
8	BHD		08/12/19	In-Service	Howland	Stanford Substation	EN3	Solar	4600					09/26/19	01/17/20	09/01/21	No	10/29/21	12/01/20	Q4 2024	11/15/23
13	BHD		08/26/19	In-Service	Corinth	East Corinth Substation	EC2	Solar	4999					11/26/19	01/21/20		No	04/17/20	09/22/20	Q4 2020	10/18/22
16	BHD		10/08/19	In-Service	Hancock	Hancock Substation	HC1	Solar	7000					12/16/19	05/27/20		No	07/13/21	09/15/20	Q1 2021	06/10/22
17	BHD	P16	10/08/19	In-Service	Hancock	Hancock Substation	HC2	Solar	7000					12/16/19	06/02/20		No	09/13/21	09/15/20	Q1 2021	06/10/22
18	BHD		09/23/19	In-Service	Brewer	Eastern Avenue Substation	EA4	Solar	4990					07/22/20	09/21/20		No	02/12/21	02/14/22	Q1 2021	08/15/24
19	BHD		09/04/19	In-Service	Dedham	Lucerne Substation	LU2	Solar	4990					12/05/19	02/19/20	12/07/20	No	10/22/20	07/30/21	Q1 2021	03/31/23
20	BHD		09/23/19	In-Service	Clifton	Graham 12.5KV Substation	GS1	Solar	4875					01/31/20	04/28/20	11/19/20	No	02/08/21	02/09/22	Q1 2021	12/30/24
21	BHD		09/26/19	In-Service	Bangor	East Bangor Substation	EB3	Solar	4600					12/05/19	01/22/20	07/20/21	No	08/18/21	11/24/21	Q4 2020	09/11/23
22	BHD	P7	10/04/19	In-Service	Glenburn	East Bangor Substation	EB3	Solar	4999					07/14/20	09/15/20	01/05/22	Yes	12/09/20	08/05/22	Q4 2020	11/22/22
24	BHD	P2	02/05/20	In-Service	Hermon	Hermon Substation	HE3	Solar	4990					10/07/20	12/17/20	09/14/21	Yes	11/30/21	05/24/23	Q1 2021	10/31/24
25	BHD		10/04/19	In-Service	Sedgwick	Brooksville Substation	BV2	Solar	4990					01/15/20	07/15/20	01/19/21	No	02/17/21	05/12/21	Q2 2021	12/08/23
26	BHD		10/02/19	In-Service	Southwest Harbor	Somesville Switching Station	SW1	Solar	600					11/05/19	02/19/20		No	09/01/20	09/14/20	Q2 2020	02/04/22
27	BHD		10/15/19	In-Service	Bangor	Hogan Road Substation	HR3	Solar	4875					06/11/20	08/06/20		No	11/04/20	01/05/21	Q2 2021	09/20/24
31	BHD		09/26/19	In-Service	Harrington	Harrington Substation	HA1	Solar	2250					12/09/19	02/20/20	09/10/21	No	05/21/20	12/18/20	Q2 2021	10/11/23
32	BHD	P13	10/02/19	In-Service	Exeter	East Corinth Substation	EC3	Solar	4000					07/08/20	09/04/20		No	12/09/20	02/10/22	Q4 2020	09/27/24
35	BHD	P8	10/21/19	In-Service	Enfield	Stanford Substation	EN1	Solar	4999					07/08/20	09/10/20	10/13/21	No	11/02/20	09/28/21	Q4 2020	09/27/24
36	BHD		10/21/19	In-Service	Old Town	Milford Substation	MF2	Solar	4500					12/11/19	02/20/20	12/21/20	No	11/06/20	02/01/21	Q4 2020	10/25/22
38	BHD		11/04/19	In-Service	Ellsworth	Mill Street Substation	ML3	Solar	1875					12/20/19	05/26/20	01/13/21	No	01/21/21	11/09/20	Q4 2020	05/05/22
39	BHD	P38	10/30/19	In-Service	Ellsworth	Mill Street Substation	ML3	Solar	1625					06/02/20	07/29/20	02/02/21	Yes	09/18/20	06/04/21	Q4 2020	05/05/22
40	BHD		11/14/19	In-Service	Lincoln	Lincoln Substation	LC2	Solar	4875					03/03/20	06/25/20	04/21/23	No	08/18/20	12/29/20	Q2 2021	12/06/24
41	BHD	P40	10/21/19	Commissioning	Lincoln	Lincoln Substation	LC2	Solar	2000					07/07/20	09/24/20	08/08/23	Yes	12/22/20	3/22/20022	Q2 2021	
42	BHD		11/08/19	In-Service	Franklin	East Franklin Substation	FR1	Solar	4995					03/30/20	06/25/20		No	10/22/20	12/29/20	Q2 2021	11/04/24
44	BHD		12/19/19	In-Service	Deblois	Deblois Substation	DB1	Solar	4875					07/07/20	08/21/20		No	11/20/20	06/14/21	Q1 2021	10/11/24
45	BHD		11/18/19	In-Service	Milo	Milo Substation	MI2	Solar	4500					06/29/20	08/28/20		No	12/21/20	10/20/20	Q4 2020	02/25/22
46	BHD		12/16/19	In-Service	Brewer	Tibbetts Street Substation	TS2	Solar	987.50					02/17/20	04/28/20		No	09/16/20	01/07/21	Q4 2020	08/16/22
48	BHD	P22	12/16/19	In-Service	Bangor	East Bangor Substation	EB4	Solar	2000					06/15/21	07/21/21	06/30/22	Yes	03/02/23	03/24/23	Q4 2020	12/31/24
50	MPD		12/11/19	In-Service	Caribou	West Caribou Substation	WC78	Solar	4875					02/18/20	06/18/20	08/27/20	No	09/04/20	09/03/20	Q4 2020	11/08/21
54	MPD		01/08/20	In-Service	Limestone	Loring Substation	LR2	Solar	4000					06/19/20	08/24/20	09/17/21	No	09/25/20	09/17/21	Q2 2021	12/27/24
57	BHD		12/11/19	In-Service	Ellsworth	Grant St. Substation	EH4	Solar	4875					03/02/20	07/14/20	07/17/23	No	09/18/20	12/29/20	Q2 2021	09/09/24
59	BHD		12/16/19	In-Service	Hampden	Hampden Substation	HM2	Solar	4950					07/24/20	09/09/20	07/27/23	No	10/14/20	05/03/21	Q1 2021	12/22/23
62	BHD		01/08/20	In-Service	Millinocket	Millinocket Substation	MK1	Solar	4990					02/18/20	07/30/20	08/12/21	No	09/18/20	11/13/20	Q2 2021	12/20/24
64	BHD		01/08/20	In-Service	Surry	Surry Substation	SU1	Solar	4990					03/09/20	07/15/20	05/05/21	No	09/01/20	09/09/20	Q2 2021	09/01/23
65	MPD		01/16/20	In-Service	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	4988					06/15/20	07/14/20	02/19/21	Yes	03/24/21	10/29/21	Q4 2020	08/25/23
66	BHD		01/09/20	In-Service	Marshfield	Scotts Hill Substation	SH2	Solar	1950					07/20/20	01/10/21	05/10/23	No	07/26/23	09/23/21	Q4 2020	12/02/24
68	BHD		01/14/20	In-Service	Mattawamkeag	Mattawamkeag Substation	MT1	Solar	2500					03/02/20	09/18/20	12/09/20	No	10/22/20	02/17/23		12/27/24
70	MPD	P54	12/20/19	In-Service	Limestone	Loring Substation	LR3	Solar	4100					04/15/20	10/13/20		Yes	12/09/20	05/04/21	Q4 2020	03/30/23
73	MPD		01/28/20	In-Service	Fort Kent	Fort Kent Substation	FK60	Solar	4000					07/20/20	10/23/20		Yes	03/15/21	06/30/21		06/01/23
76	MPD	P73	01/28/20	In-Service	Fort Kent	Fort Kent Substation	FK53	Solar	4999					09/25/20	10/23/20		No	03/30/21	06/30/21	Q2 2021	07/13/23
77	MPD	P50	01/23/20	In-Service	Caribou	West Caribou Substation	WC78	Solar	4950					08/20/20	10/21/20	02/02/21	No	04/28/21	10/06/21		12/26/24
79	BHD	P17	01/28/20	Commissioning (De	Trenton	Hancock Substation	L28	Solar	4975					03/24/20	06/15/20		No	09/25/20	05/25/21	Q3 2020	
81	MPD		02/14/20	In-Service	Caribou	New Sweden Substation	NS3	Solar	4100					04/29/20	07/22/20		No	10/09/20	04/15/21	Q4 2020	08/11/23
82	BHD		02/28/20	Design Phase	Franklin	East Franklin Substation	FR2	Solar	1999					08/16/20	09/25/20	01/08/21	No	02/08/21	05/25/21	Q2 2021	
83	BHD		03/03/20	In-Service	Chester	Keene Bog Substation	KB1	Solar	3250					07/20/20	09/15/20	08/25/23	No	11/04/20	01/05/21		07/30/24
85	BHD		03/13/20	In-Service	Bangor	BIA Substation	BA3	Solar	1999.2					03/27/20	09/21/20	04/19/23	No	08/14/23	07/01/21	Q4 2020	03/08/24
87	MPD		02/26/20	In-Service	Presque Isle	Skyway Substation	SK43	Solar	2997					05/26/20	11/17/20	09/11/23	No	01/11/21	07/07/21	Q2 2021	12/27/24
88	MPD		02/26/20	In-Service	Presque Isle	State Street Substation	SS61	Solar	2997					07/30/20	11/20/20	11/06/23	No	01/11/21	07/07/21	Q2 2021	12/27/24
89	MPD	P90	03/13/20	Design Phase	Presque Isle	Flo's Inn Distribution	F116	Solar	2199					02/22/21	07/15/21	02/22/23	No	12/27/21	08/16/23	Q3 2021	
90	MPD		03/13/20	In-Service	Presque Isle	Flo's Inn Distribution	F116	Solar	2800					08/26/20	10/02/20	01/18/23	No	01/26/21	04/28/22	Q3 2021	12/30/24
96	BHD		04/10/20	In-Service	Medway	East Millinocket Substation	EK2	Solar	4000					06/25/20	08/20/20	10/31/23	No	10/19/20	08/03/21		11/22/24
98	BHD	P45	03/27/20	In-Service	Milo	Milo Substation	MI2	Solar	1992					06/30/20	09/29/20		Yes	12/17/20	09/07/21	Q2 2021	12/28/23
100	MPD		04/09/20	In-Service	Limestone	Pond Substation	PO83	Solar	2500					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	02/01/24
101	MPD		04/09/20	In-Service	Mapleton	Mapleton Substation	MP23	Solar	2500					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	12/31/24
103	MPD		04/09/20	In-Service	Ashland	Ashland 34.5 kV Substation	AS71	Solar	3000					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	12/31/24
104	MPD	P65	04/09/20	In-Service	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	1720					07/29/20	10/05/20	10/26/21	No	10/26/21	03/15/21	Q3 2021	12/31/24
105	MPD		04/09/20	In-Service	Frenchville	Frenchville Substation	FF55	Solar	2500					07/17/20	09/30/20		No	10/29/20	03/15/21	Q3 2021	02/28/24
107	BHD	P19	03/26/20	In-Service	Holden	Lucerne Substation	LU2	Solar	2375					06/30/20	11/30/20		No	12/09/20	12/08/21	Q3 2021	08/30/24
113	BHD	P85	05/27/20	In-Service	Bangor	BIA Substation	BA3	Solar	1999					10/16/20	12/23/20	06/30/23	Yes	02/19/21	06/19/23	Q4 2021	12/23/24
115	BHD		05/28/20	Commissioning (De	Chester	Chester 12.5 Substation	CH1	Solar	1990					09/24/20	12/03/20		No	01/12/21	05/12/23		
124	MPD		05/14/20	In-Service	Dyer Brook	Oakfield Substation	OA1	Solar	3070					01/07/21	03/12/21	02/23/23	No	04/28/21	04/21/22	Q2 2021	12/26/24
125	MPD		06/12/20	In-Service	Grand Isle	Grand Isle Substation	G147	Solar	3115					03/01/21	05/28/21	04/23/24	No	09/27/21	09/27/21		12/31/24
127	MPD		05/27/20	In-Service	Sherman	Sherman Substation	SM13	Solar	3000					08/26/20	10/22/20		No	12/17/20	05/12/22		12/26/24
129	BHD		05/22/20	In-Service	Cutler	Cutler Substation	CU2	Solar	1750					09/28/20	12/29/20	01/23/24	No	04/02/21	09/26/22	Q3 2021	04/11/25
131	BHD	P46	05/05/20	In-Service	Brewer	Tibbetts Street															

