

# Level 4 Interconnection Queue Report



Last Updated: 01/05/2026

| Queue Position | District | Dependencies | Completed Application Date | Facility City  | Substation                    | Circuit | Energy Source | Rating/KW | Feasibility Study Start | Feasibility Study Complete | Facility Study Start | Facility Study Complete | SIS/TD Study Start | SIS/TD Study Complete | ReStudy Complete | Contingent Upgrades | Fully Executed IA | 25% Payment | Requested In-Service Date | C.O.D    |
|----------------|----------|--------------|----------------------------|----------------|-------------------------------|---------|---------------|-----------|-------------------------|----------------------------|----------------------|-------------------------|--------------------|-----------------------|------------------|---------------------|-------------------|-------------|---------------------------|----------|
| 50             | MPD      |              | 12/11/19                   | Caribou        | West Caribou Substation       | WC78    | Solar         | 4875      |                         |                            |                      |                         | 02/18/20           | 06/18/20              | 08/27/20         |                     | 09/04/20          | 09/03/20    | Q4 2020                   | 11/08/21 |
| 54             | MPD      |              | 01/08/20                   | Limestone      | Loring Substation             | LR2     | Solar         | 4000      |                         |                            |                      |                         | 06/19/20           | 08/24/20              |                  |                     | 09/25/20          | 09/17/21    | Q2 2021                   | 12/27/24 |
| 65             | MPD      |              | 01/16/20                   | Fort Fairfield | Fort Fairfield Substation     | FF58    | Solar         | 4988      |                         |                            |                      |                         | 06/15/20           | 07/14/20              | 02/19/21         |                     | 03/24/21          | 10/29/21    | Q4 2020                   | 08/25/23 |
| 70             | MPD      | P54          | 12/20/19                   | Limestone      | Loring Substation             | LR3     | Solar         | 4100      |                         |                            |                      |                         | 04/15/20           | 10/13/20              |                  |                     | 12/09/20          | 05/04/21    | Q4 2020                   | 03/30/23 |
| 73             | MPD      |              | 01/28/20                   | Fort Kent      | Fort Kent Substation          | FK60    | Solar         | 4000      |                         |                            |                      |                         | 07/20/20           | 10/23/20              |                  |                     | 03/15/21          | 06/30/21    |                           | 06/01/23 |
| 76             | MPD      | P73          | 01/28/20                   | Fort Kent      | Fort Kent Substation          | FK53    | Solar         | 4999      |                         |                            |                      |                         | 09/25/20           | 10/23/20              |                  |                     | 03/30/21          | 06/30/21    | Q2 2021                   | 07/13/23 |
| 77             | MPD      | P50          | 01/23/20                   | Caribou        | West Caribou Substation       | WC78    | Solar         | 4950      |                         |                            |                      |                         | 08/20/20           | 10/21/20              | 02/02/21         |                     | 04/28/21          | 10/06/21    |                           | 12/26/24 |
| 81             | MPD      |              | 02/14/20                   | Caribou        | New Sweden Substation         | NS3     | Solar         | 4100      |                         |                            |                      |                         | 04/29/20           | 07/22/20              |                  |                     | 10/09/20          | 04/15/21    | Q4 2020                   | 08/11/23 |
| 87             | MPD      |              | 02/26/20                   | Presque Isle   | Skyway Substation             | SK43    | Solar         | 2997      |                         |                            |                      |                         | 05/26/20           | 11/17/20              | 09/11/23         |                     | 01/11/21          | 07/07/21    | Q2 2021                   | 12/27/24 |
| 88             | MPD      |              | 02/26/20                   | Presque Isle   | State Street Substation       | SS61    | Solar         | 2997      |                         |                            |                      |                         | 07/30/20           | 11/20/20              | 11/06/23         |                     | 01/11/21          | 07/07/21    | Q2 2021                   | 12/27/24 |
| 90             | MPD      |              | 03/13/20                   | Presque Isle   | Flo's Inn Distribution        | FI16    | Solar         | 2800      |                         |                            |                      |                         | 08/26/20           | 10/02/20              | 01/18/23         |                     | 01/26/21          | 04/28/22    | Q3 2021                   | 12/30/24 |
| 100            | MPD      |              | 04/09/20                   | Limestone      | Pond Substation               | PO83    | Solar         | 2500      |                         |                            |                      |                         | 07/29/20           | 10/05/20              |                  |                     | 10/29/20          | 03/15/21    | Q3 2021                   | 02/01/24 |
| 101            | MPD      |              | 04/09/20                   | Mapleton       | Mapleton Substation           | MP23    | Solar         | 2500      |                         |                            |                      |                         | 07/29/20           | 10/05/20              |                  |                     | 10/29/20          | 03/15/21    | Q3 2021                   | 12/31/24 |
| 103            | MPD      |              | 04/09/20                   | Ashland        | Ashland 34.5 kV Substation    | AS71    | Solar         | 3000      |                         |                            |                      |                         | 07/29/20           | 10/05/20              |                  |                     | 10/29/20          | 03/15/21    | Q3 2021                   | 12/31/24 |
| 104            | MPD      | P65          | 04/09/20                   | Fort Fairfield | Fort Fairfield Substation     | FF58    | Solar         | 1720      |                         |                            |                      |                         | 07/29/20           | 10/05/20              | 10/26/21         |                     | 10/26/21          | 03/15/21    | Q3 2021                   | 12/31/24 |
| 105            | MPD      |              | 04/09/20                   | Frenchville    | Frenchville Substation        | FV55    | Solar         | 2500      |                         |                            |                      |                         | 07/17/20           | 09/30/20              |                  |                     | 10/29/20          | 03/15/21    | Q3 2021                   | 02/28/24 |
| 124            | MPD      |              | 05/14/20                   | Dyer Brook     | Oakfield Substation           | OA1     | Solar         | 3070      |                         |                            |                      |                         | 01/07/21           | 03/12/21              | 02/23/23         |                     | 04/28/21          | 04/21/22    | Q2 2021                   | 12/26/24 |
| 125            | MPD      |              | 06/12/20                   | Grand Isle     | Grand Isle Substation         | GI47    | Solar         | 3115      |                         |                            |                      |                         | 03/01/21           | 05/28/21              | 04/23/24         |                     | 09/27/21          | 09/27/21    |                           | 12/31/24 |
| 127            | MPD      |              | 05/27/20                   | Sherman        | Sherman Substation            | SM13    | Solar         | 3000      |                         |                            |                      |                         | 08/26/20           | 10/22/20              |                  |                     | 12/17/20          | 05/12/22    |                           | 12/26/24 |
| 143            | MPD      |              | 05/25/20                   | Saint David    | Madawaska Substation          | MW95    | Solar         | 4000      |                         |                            |                      |                         | 11/23/20           | 01/19/21              |                  |                     | 04/28/21          | 09/27/21    |                           | 12/23/24 |
| 156            | MPD      |              | 07/20/20                   | Mars Hill      | Mars Hill Substation          | MH27    | Solar         | 2625      |                         |                            |                      |                         | 10/07/20           | 01/08/21              | 02/24/23         |                     | 03/09/21          | 08/20/21    | Q3 2021                   | 11/07/24 |
| 158            | MPD      |              | 07/29/20                   | Easton         | Easton Substation             | ES11    | Solar         | 3250      |                         |                            |                      |                         | 10/23/20           | 01/13/21              |                  |                     | 02/16/21          | 04/30/21    | Q3 2021                   | 02/12/24 |
| 159            | MPD      |              | 07/22/20                   | Westfield      | Westfield Substation          | WE32    | Solar         | 2500      |                         |                            |                      |                         | 10/07/20           | 01/08/21              |                  |                     | 02/01/21          | 07/07/21    | Q3 2021                   | 07/30/24 |
| 162            | MPD      | P100         | 08/19/20                   | Limestone      | Pond Substation               | PO83    | Solar         | 3750      | 11/23/20                | 02/05/21                   |                      |                         | 04/06/21           | 06/18/21              | 01/19/22         |                     | 07/27/21          | 05/02/22    | Q3 2021                   | 12/26/24 |
| 164            | MPD      | P162         | 08/19/20                   | Limestone      | Pond Substation               | PO84    | Solar         | 2875      | 11/02/20                | 03/03/21                   |                      |                         | 04/22/21           | 09/03/21              | 03/10/22         |                     | 10/04/21          | 06/03/22    | Q3 2021                   | 11/14/24 |
| 166            | MPD      |              | 09/11/20                   | Patten         | Patten Substation             | PA96    | Solar         | 3000      |                         |                            |                      |                         | 01/25/21           | 03/15/21              |                  |                     | 05/21/21          | 05/23/22    | Q3 2021                   | 08/14/24 |
| 173            | MPD      | P103         | 10/29/20                   | Ashland        | Ashland 12.5KV Substation     | AS02    | Solar         | 2500      |                         |                            |                      |                         | 12/30/20           | 01/04/21              | 06/18/21         |                     | 08/30/21          | 09/27/21    |                           | 12/24/24 |
| 194            | MPD      | P88          | 04/26/21                   | Presque Isle   | State Street Substation       | SS63    | Solar         | 498       |                         |                            |                      |                         | 06/15/21           | 09/14/21              | 01/05/24         |                     | 12/01/21          | 12/01/21    |                           | 12/31/25 |
| 195            | MPD      |              | 01/27/21                   | Monticello     | Monticello Substation         | MO20    | Solar         | 4980      |                         |                            |                      |                         | 03/05/21           | 05/06/21              | 05/26/22         |                     | 07/14/21          | 04/04/22    |                           | 03/28/24 |
| 209            | MPD      |              | 04/29/21                   | Presque Isle   | North Presque Isle Substation | NP36    | Solar         | 2600      |                         |                            |                      |                         | 06/15/21           | 08/18/21              | 04/26/22         |                     | 11/09/21          | 01/28/22    |                           | 12/31/24 |
| 214            | MPD      | P87          | 05/24/21                   | Presque Isle   | Skyway Substation             | SK45    | Solar         | 1990      |                         |                            |                      |                         | 06/23/21           | 10/01/21              | 12/13/23         |                     | 12/02/22          | 03/14/23    |                           | 12/31/24 |
| 221            | MPD      | P101         | 08/27/21                   | Mapleton       | Mapleton Substation           | MP23    | Solar         | 990       |                         |                            |                      |                         | 10/19/21           | 01/11/22              | 09/19/22         |                     | 04/20/22          | 07/07/25    | Q3 2022                   | 10/31/25 |
| 230            | MPD      | P77          | 11/04/21                   | Caribou        | West Caribou Substation       | WC78    | Solar         | 200       |                         |                            |                      |                         | 01/20/22           | 05/06/22              | 12/02/24         |                     | 01/04/23          | 06/27/23    | Q3 2022                   |          |
| 310            | MPD      | P194         | 12/05/22                   | Presque Isle   | State Street Substation       | SS61    | Solar         | 850       |                         |                            |                      |                         | 07/03/25           | 09/17/25              |                  |                     |                   |             | Q1 2023                   |          |
| 314            | MPD      | P156         | 03/07/23                   | Blaine         | Mars Hill Substation          | MH27    | Solar         | 475       |                         |                            |                      |                         | 03/25/25           | 08/08/25              |                  |                     | 08/29/25          |             | Q3 2023                   |          |
| 339            | MPD      | P103         | 10/13/23                   | Ashland        | Ashland 34.5 kV Substation    | AS71    | Solar         | 999       |                         |                            |                      |                         | 11/14/23           | 04/12/24              | 05/06/25         |                     | 07/17/24          |             |                           |          |
| 343            | MPD      | P105         | 11/09/23                   | Frenchville    | Frenchville Substation        | FV55    | Solar         | 999       |                         |                            |                      |                         | 12/27/23           | 03/22/24              | 05/09/25         |                     | 05/31/24          |             | Q3 2024                   |          |
| 344            | MPD      | P343         | 11/17/23                   | Frenchville    | Frenchville Substation        | FV55    | Solar         | 999       |                         |                            |                      |                         | 04/30/24           | 07/10/24              | 08/07/25         |                     | 09/27/24          |             | Q3 2024                   |          |
| 347            | MPD      |              | 12/14/23                   | Bridgewater    | Bridgewater Substation        | BR06    | Solar         | 999       |                         |                            |                      |                         | 01/25/24           | 05/30/24              | 04/23/25         |                     | 09/06/24          |             | Q3 2024                   |          |
| 355            | MPD      | P195         | 01/05/24                   | Littleton      | Monticello Substation         | MO21    | Solar         | 999       |                         |                            |                      |                         | 02/27/24           | 05/30/24              |                  |                     | 09/09/24          |             |                           |          |
| 360            | MPD      |              | 08/09/24                   | Island Falls   | Island Falls Substation       | IF41    | Solar         | 999       |                         |                            |                      |                         | 11/12/24           | 02/24/25              | 05/30/25         |                     | 06/02/25          |             | Q2 2025                   |          |