

Active DG Interconnection Applications Needing Studies

5/14/2021

Queue Position	District	Dependencies	Complete Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Impact Study Start	SIS/TD Study Complete	ReStudy Complete	Fully Executed IA	25% Payment	Requested In-Service Date
2	BHD		9/10/2018	Hermon	Hermon	HE1	Solar	4,980	-	-	10/22/2019	4/24/2020	-	5/21/2020	6/24/2020	Q3 2020
7	BHD		7/15/2019	Bangor	East Bangor	EB3	Solar	4,000	-	-	10/23/2019	5/27/2020	2/19/2021	5/18/2020		-
8	BHD		8/2/2019	Howland	Stanford	EN3	Solar	4,600	-	-	11/8/2019	6/2/2020	-	5/18/2020	12/1/2020	-
13	BHD		8/15/2019	Corinth	East Corinth	EC2	Solar	4,999	-	-	11/27/2019	4/24/2020	-	5/18/2020	9/22/2020	Q4 2020
16	BHD		8/30/2019	Hancock	Hancock	HC1	Solar	7,000	-	-	12/27/2019	5/27/2020	-	9/18/2020	9/15/2020	Q1 2021
17	BHD	P16	8/30/2019	Hancock	Hancock	HC2	Solar	7,000	-	-	2/11/2020	6/9/2020	-	9/18/2020	9/15/2020	Q1 2021
18	BHD		9/3/2019	Brewer	Eastern Avenue	EA4	Solar	4,990	-	-	8/3/2020	9/24/2020	-	2/12/2021		Q1 2021
19	BHD		9/3/2019	Dedham	Lucerne	LU2	Solar	4,999	-	-	12/24/2019	6/9/2020	12/7/2020	1/12/2021		Q1 2021
20	BHD		9/11/2019	Clifton	Graham Station	GS1	Solar	4,875	-	-	2/19/2020	8/21/2020	11/16/2020	2/8/2021		Q1 2021
21	BHD	P7	9/12/2019	Bangor	East Bangor	EB3	Solar	4,600	-	-	12/24/2019	5/29/2020	in progress	4/16/2020	12/1/2020	-
22	BHD	P21	9/16/2019	Glenburn	East Bangor	EB3	Solar	4,999	-	-	7/22/2020	9/3/2020	-	12/9/2020		Q4 2020
24	BHD	P2	9/17/2019	Hermon	Hermon	HE3 (w/CMP)	Solar	4,990	-	-	10/21/2020	12/17/2020	in progress	-	-	-
25	BHD		9/20/2019	Sedgwick	Brooksville	BV2	Solar	4,990	-	-	2/10/2020	7/15/2020	1/19/2021	2/17/2021	5/12/2021	Q2 2021
26	BHD		9/23/2019	Southwest Harbor	Somesville	SW1	Solar	600	-	-	11/14/2019	2/14/2020	-	9/1/2020	9/14/2020	Q2 2020
27	BHD		9/23/2019	Bangor	Hogan Road	HR3	Solar	4,875	-	-	6/26/2020	8/6/2020	-	11/4/2020	1/5/2021	Q2 2021
28	BHD	P27	9/23/2019	Bangor	Hogan Road	HR3	Solar	4,875	-	-	8/5/2020	9/24/2020	-	12/17/2020		Q2 2021
31	BHD		9/25/2019	Harrington	Harrington	HA1	Solar	2,250	-	-	12/26/2019	6/11/2020	-	5/21/2020	12/18/2020	Q2 2021
32	BHD	P13	9/25/2019	Exeter	East Corinth	EC3	Solar	4,000	-	-	7/22/2020	9/3/2020	-	12/9/2020		Q4 2020
35	BHD	P8	10/1/2019	Enfield	Stanford	EN1	Solar	4,999	-	-	7/22/2020	9/3/2020	-	11/2/2020		Q4 2020
36	BHD		10/4/2019	Old Town	Milford	MF2	Solar	4,500	-	-	12/26/2019	6/9/2020	12/21/2020	1/18/2021	2/1/2021	Q4 2020
38	BHD		10/11/2019	Ellsworth	Mill Street	ML3	Solar	1,875	-	-	12/27/2019	5/26/2020	1/13/2021	1/21/2021	11/9/2020	Q4 2020
39	BHD	P38	10/11/2019	Ellsworth	Mill Street	ML3	Solar	1,625	-	-	6/12/2020	7/30/2020	2/2/2021	2/8/2021		Q4 2020
40	BHD		10/18/2019	Lincoln	Lincoln	LC2	Solar	4,875	-	-	4/7/2020	6/25/2020	-	10/9/2020	12/29/2020	Q2 2021
41	BHD	P40	10/18/2019	Lincoln	Lincoln	LC2	Solar	2,000	-	-	8/5/2020	9/24/2020	-	12/21/2020		Q2 2021
42	BHD		10/18/2018	Franklin	E Franklin	FR1	Solar	4,995	-	-	4/7/2020	6/25/2020	-	10/22/2020	12/29/2020	Q2 2021
44	BHD		10/24/2019	Deblois	Deblois	DB1	Solar	4,875	-	-	5/26/2020	8/17/2020	-	11/20/2020		Q1 2021
45	BHD		10/28/2019	Milo	Milo	MI2	Solar	4,500	-	-	2/21/2020	7/30/2020	-	11/4/2020	10/20/2020	Q4 2020
46	BHD		10/30/2019	Brewer	Tibbetts Street	TS2	Solar	988	-	-	2/21/2020	4/28/2020	-	9/16/2020	1/7/2021	Q4 2020
48	BHD	P22	11/6/2019	Bangor	East Bangor	EB4	Solar	4,999	-	-						Q4 2020
49	BHD	P48	11/6/2019	Bangor	East Bangor	EB4	Solar	4,999	-	-						Q4 2021
50	MPD		11/7/2019	Caribou	West Caribou	12-78	Solar	4,875	-	-	2/25/2020	7/7/2020	8/27/2020	9/4/2020	9/3/2020	Q4 2020
51	BHD	P49	11/14/2019	Bangor	East Bangor	EB1	Solar	4,999	-	-						Q4 2023
54	MPD		11/18/2019	Limestone	Loring	LR2	Solar	4,000	-	-	4/10/2020	8/24/2020	-	9/25/2020		Q2 2021
56	BHD	P51	11/20/2019	Glenburn	East Bangor	EB3	Solar	3,000	-	-						Q1 2021
57	BHD		11/22/2019	Ellsworth	Ellsworth Hydro	EH4	Solar	4,875	-	-	4/7/2020	7/16/2020	-	9/18/2020	12/29/2020	Q2 2021
59	BHD		11/25/2019	Hampden	Hampden	HM2	Solar	4,950	-	-	3/13/2020	9/9/2020	in progress	10/14/2020	2/5/2021	Q1 2021
61	BHD	P42	11/26/2019	Franklin	E Franklin	FR1	Solar	2,500	-	-	6/26/2020	8/17/2020	-	11/20/2020		Q2 2021
62	BHD		11/26/2019	Millinocket	Millinocket	MK1	Solar	4,990	-	-	2/24/2020	7/30/2020	-	4/16/2020	11/13/2020	Q2 2021
64	BHD		12/10/2019	Surry	Surry	SU1	Solar	4,990	-	-	2/24/2020	7/15/2020	in progress	4/16/2020	9/9/2020	Q2 2021

<u>Queue Position</u>	<u>District</u>	<u>Dependencies</u>	<u>Complete Application Date</u>	<u>Facility City</u>	<u>Substation</u>	<u>Circuit</u>	<u>Energy Source</u>	<u>Rating/KW</u>	<u>Feasibility Study Start</u>	<u>Feasibility Study Complete</u>	<u>Impact Study Start</u>	<u>SIS/TD Study Complete</u>	<u>ReStudy Complete</u>	<u>Fully Executed IA</u>	<u>25% Payment</u>	<u>Requested In-Service Date</u>
65	MPD		12/10/2019	Fort Fairfield	Fort Fairfield	12-58	Solar	4,988	-	-	5/27/2020	7/14/2020	2/19/2021	3/24/2021		Q4 2020
66	BHD		12/11/2019	Marshfield	Scotts Hill	SH2	Solar	2,000	-	-	11/18/2020	1/6/2021	-	2/22/2021		Q4 2020
67	BHD	P17	12/11/2019	Ellsworth	Hancock	HC3	Solar	2,250	-	-	9/29/2020	12/14/2020	5/10/2021			Q1 2021
68	BHD		12/12/2019	Mattawamkeag	Mattawamkeag	MT1	Solar	2,500	-	-	4/7/2020	9/18/2020	12/9/2020	1/13/2021		-
69	BHD	P24	12/16/2019	Hampden	Hermon	HE3 (w/CMP)	Solar	2,625	-	-				-		Q1 2022
70	MPD	P54	12/20/2019	Limestone	Loring	LR3	Solar	4,100	-	-	5/29/2020	9/25/2020	-	12/9/2020	4/15/2021	Q4 2020
73	MPD		1/6/2020	Fort Kent	Fort Kent	34-60	Solar	4,000	-	-	5/4/2020	10/9/2020	-	3/15/2021		-
74	BHD	P67	1/6/2020	Ellsworth	Hancock	HC3	Solar	3,900	-	-						Q1 2021
76	MPD		1/13/2020	Fort Kent	Fort Kent	12-53	Solar	4,999	-	-	5/4/2020	10/23/2020	-	3/30/2021		Q2 2021
77	MPD	P50	1/15/2020	Caribou	West Caribou	12-78	Solar	4,950	-	-	7/22/2020	2/2/2021		4/28/2021		-
79	BHD		1/15/2020	Trenton	Hancock	L28	Solar	4,975	-	-	4/29/2020	6/10/2020	-	9/25/2020		Q3 2020
81	MPD		1/29/2020	Caribou	New Sweden	NS3	Solar	4,100	-	-	5/20/2020	7/24/2020	-	10/9/2020	12/17/2020	Q4 2020
82	BHD	P61	1/31/2020	Franklin	E Franklin	FR2	Solar	2,000	-	-	8/14/2020	9/25/2020	1/14/2021	2/8/2021	5/12/2021	Q2 2021
83	BHD		2/4/2020	Chester	Keene Bog	KB1	Solar/Battery	4,975	-	-	6/26/2020	9/15/2020	-	12/9/2020	1/5/2021	-
84	BHD	P36	2/6/2020	Milford	Milford	MF5	Solar	4,975	-	-	7/23/2020	10/20/2020	-	1/12/2021		Q3 2020
85	BHD		2/13/2020	Bangor	BIA	BA3	Solar	2,000	-	-	4/16/2020	9/23/2020	-	10/22/2020		Q4 2020
87	MPD		2/18/2020	Presque Isle	Skyway	12-43	Solar	2,997	-	-	5/27/2020	11/19/2020	-	1/11/2021		Q2 2021
88	MPD		2/18/2020	Presque Isle	State Street	12-61	Solar	2,997	-	-	5/29/2020	11/19/2020	-	1/11/2021		Q2 2021
89	MPD	P90	2/25/2020	Presque Isle	Flo's Inn	12-16	Solar	3,000	-	-	3/1/2021	in progress				Q3 2021
90	MPD		2/25/2020	Presque Isle	Flo's Inn	12-16	Solar	3,750	-	-	8/31/2020	11/13/2020	1/13/2021	1/26/2021		Q3 2021
91	MPD	P89	2/25/2020	Presque Isle	Flo's Inn	12-16	Solar	750	-	-						Q3 2021
93	MPD	P91	2/26/2020	Presque Isle	Flo's Inn	12-16	Solar	4,950	-	-						Q2 2021
95	BHD		2/27/2020	Greenbush	Costigan	CC1	Solar	4,950	-	-	12/30/2020	3/12/2021	-			Q1 2022
96	BHD		3/2/2020	Medway	East Millinocket	EK2	Solar	4,000	-	-	6/26/2020	8/17/2020	-	10/19/2020	1/29/2021	-
98	BHD	P45	3/5/2020	Milo	Milo	MI2	Solar	1,992	-	-	8/4/2020	9/30/2020	-	12/9/2020		Q2 2021
100	MPD		3/11/2020	Limestone	Pond	12-83	Solar	2,500	-	-	6/16/2020	9/11/2020	-	10/29/2020	3/15/2021	Q3 2021
101	MPD		3/11/2020	Mapleton	Mapleton	12-23	Solar	2,500	-	-	6/29/2020	10/5/2020	-	10/29/2020	3/15/2021	Q3 2021
102	BHD		3/11/2020	Blue Hill	Blue Hill	BL1	Solar/Battery	2,500	-	-	10/9/2020	2/1/2021	in progress			Q2 2021
103	MPD		3/12/2020	Ashland	Ashland	34-71	Solar	3,000	-	-	6/29/2020	10/5/2020	-	10/29/2020	3/15/2021	Q3 2021
104	MPD	P65	3/13/2020	Fort Fairfield	Fort Fairfield	12-58	Solar	1,970	-	-	7/24/2020	10/5/2020	4/16/2021	10/29/2020	3/15/2021	Q3 2021
105	MPD		3/18/2020	Frenchville	Frenchville	12-55	Solar	2,500	-	-	7/20/2020	10/8/2020	-	10/29/2020	3/15/2021	Q3 2021
107	BHD	P19	3/25/2020	Holden	Lucerne	LU2	Solar	2,375	-	-	8/6/2020	11/24/2020	-	12/9/2020		Q3 2021
109	BHD	P56	3/25/2020	Bangor	East Bangor	EB3	Solar	999	-	-						Q2 2021
112	BHD	P39	3/31/2020	Ellsworth	Mill Street	ML3	Solar/Battery	4,990	-	-	10/21/2020	4/8/2021	-			Q3 2021
113	BHD	P85	3/31/2020	Bangor	BIA	BA3	Solar	3,000	-	-	11/2/2020	12/23/2020	-	2/19/2021		Q4 2021
115	BHD		4/1/2020	Chester	Chester	CH1	Solar	2,500	-	-	9/24/2020	12/3/2020	-	1/12/2021		-
116	BHD	P109	4/6/2020	Kenduskeag	East Bangor	EB3	Solar	3,500	-	-						Q3 2020
117	BHD	P116	4/6/2020	Kenduskeag	East Bangor	EB3	Solar	4,999	-	-						Q3 2020
120	BHD	P25	4/13/2020	Sedgwick	Brooksville	BV1	Solar/Battery	2,000	-	-	1/18/2021	5/7/2021	-			-
121	BHD	P82	4/15/2020	Franklin	E Franklin	FR1	Solar	1,500	-	-	1/4/2021	3/3/2021	-			Q2 2022

Queue Position	District	Dependencies	Complete Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Impact Study Start	SIS/TD Study Complete	ReStudy Complete	Fully Executed IA	25% Payment	Requested In-Service Date
124	MPD		4/22/2020	Dyer Brook	Oakfield	OA1	Solar	3,070	-	-	10/27/2020	3/12/2021	-	4/28/2021		Q2 2021
125	MPD		4/24/2020	Grand Isle	Grand Isle	12-46	Solar	3,115	-	-	3/5/2021	in progress				-
127	MPD		4/24/2020	Sherman	Sherman	12-13	Solar	3,000	-	-	9/2/2020	11/13/2020	-	12/17/2020		-
128	BHD	P115	4/28/2020	Chester	Chester	CH1	Solar	2,250	-	-	in progress					-
129	BHD		4/29/2020	Cutler	Cutler	CU2	Solar	1,750	-	-	10/23/2020	12/21/2020	3/12/2021	4/2/2021		Q3 2021
131	BHD	P46	5/1/2020	Brewer	Tibbetts Street	TS2	Solar	4,950	-	-	8/21/2020	12/2/2020	-	3/16/2021		Q2 2022
132	BHD		5/4/2020	Pembroke	Pembroke	PB1	Solar	3,250	-	-	10/23/2020	12/21/2020	3/3/2021	4/2/2021		Q3 2021
135	BHD	P32	5/6/2020	Corinth	East Corinth	EC1	Solar	2,000	-	-	12/22/2020	2/9/2021	-			Q3 2021
136	BHD	P113	5/7/2020	Bangor	BIA	BA2	Solar	990	-	-	in progress					Q3 2020
138	BHD		5/8/2020	Ellsworth	Nicolin	NI1	Solar	3,300	-	-	8/21/2020	10/5/2020	-	12/9/2020		-
139	BHD		5/11/2020	Holden	Green Point	GP2	Solar	4,988	-	-	11/20/2020	1/13/2021	-	2/2/2021		-
140	BHD	P135	5/11/2020	Corinth	East Corinth	EC1	Solar	3,500	-	-	in progress					Q3 2020
141	BHD	P79	5/19/2020	Trenton	Hancock	L28	Solar	1,900	-	-	2/16/2021	in progress				Q4 2021
142	BHD	P117	5/20/2020	Bangor	East Bangor	EB4	Solar	4,980	-	-						Q2 2021
143	MPD		5/20/2020	Madawaska	Madawaska	12-95	Solar	4,000	-	-	9/4/2020	3/1/2021		4/28/2021		-
144	BHD	P102	5/22/2020	Blue Hill	Blue Hill	BL1	Solar	2,500	-	-	in progress					Q3 2021
145	BHD	P120	5/22/2020	Brooksville	Brooksville	BV1	Solar	4,990	-	-	4/28/2021					Q2 2021
146	BHD	P84	moved 5/26/20	Milford	Milford	MF6	Solar	4,990	-	-	2/10/2021	5/4/2021				Q4 2021
147	BHD		5/27/2020	Cherryfield	Cherryfield	CF2	Solar	2,125	-	-	11/20/2020	1/6/2021	-	2/2/2021		Q3 2021
148	BHD	P57	5/28/2020	Ellsworth	Ellsworth Hydro	EH4	Solar	4,980	-	-	9/17/2020	12/1/2020	-	2/17/2021		Q2 2021
151	BHD	P95	6/16/2020	Greenfield	Costigan	CC1	Solar	4,990	-	-	3/8/2021	in progress				-
156	MPD		7/20/2020	Mars Hill	Mars Hill	12-27	Solar	2,625	-	-	10/7/2020	1/21/2021	-	3/9/2021	4/14/2021	Q3 2021
157	BHD	P148	7/28/2020	Ellsworth	Ellsworth Hydro	EH4	Solar	4,990	-	-	12/2/2020	1/19/2021	-	3/26/2021		-
158	MPD		7/31/2020	Easton	Easton	12-11	Solar	3,250	-	-	11/6/2020	1/13/2021	-	2/16/2021	3/4/2021	Q3 2021
159	MPD		7/31/2020	Westfield	Westfield	12-32	Solar	2,500	-	-	11/3/2020	1/22/2021		3/1/2021		Q3 2021
160	BHD	P20	8/6/2020	Veazie	Graham Station	GS2	Solar	4,500	-	-	in progress					Q3 2021
162	MPD	P100	8/13/2020	Limestone	Pond	12-83	Solar	3,750	11/23/2020	2/5/2021	4/16/2021					Q3 2021
163	MPD	P104	8/13/2020	Fort Fairfield	Fort Fairfield	12-58	Solar	4,625	4/22/21							Q3 2021
164	MPD	P162	8/17/2020	Limestone	Pond	12-84	Solar	2,875	1/5/21	2/22/2021	4/22/2021					Q3 2021
165	BHD	P18	9/10/2020	Holden	Eastern Avenue	EA4	Solar	4,500	-	-	11/16/2020	1/12/2021	in progress			Q4 2021
166	MPD		9/10/2020	Patten	Patten	12-96	Solar	3,000	-	-	1/6/2021	3/15/2021				Q3 2021
168	BHD	P59	9/18/2020	Hampden	Hampden	HM4	Solar	4,990	-	-	2/3/2021					Q3 2021
170	BHD	P62	9/24/2020	Millinocket	Millinocket	MK2	Solar	4,999	-	-	4/23/2021					-
173	MPD		10/30/2020	Ashland	Ashland	12-02	Solar	2,500	-	-	3/16/2021	in progress				-
174	BHD	P160	10/30/2020	Eddington	Graham Station	GS1	Solar	5,000	-	-						Q4 2021
175	BHD	P131	11/2/2020	Orrington	Tibbetts Street	TS2	Solar	3,000	-	-	12/21/2020	2/26/2021	---	4/28/2021		Q2 2021
176	BHD	P175	11/3/2020	Orrington	Tibbetts Street	TS2	Solar	4,990	-	-	in progress					-
179	MPD		11/23/2020	Caribou	Otter Creek	12-71	Hydro	800	-	-						-
180	BHD	P165	11/24/2020	Brewer	Eastern Avenue	EA4	Solar	2,500	-	-	3/17/2021	in progress				-
181	BHD		11/30/2020	Millinocket	Millinocket	MK1	Solar	135	-	-	4/16/2021					Q4 2020

<u>Queue Position</u>	<u>District</u>	<u>Dependencies</u>	<u>Complete Application Date</u>	<u>Facility City</u>	<u>Substation</u>	<u>Circuit</u>	<u>Energy Source</u>	<u>Rating/KW</u>	<u>Feasibility Study Start</u>	<u>Feasibility Study Complete</u>	<u>Impact Study Start</u>	<u>SIS/TD Study Complete</u>	<u>ReStudy Complete</u>	<u>Fully Executed IA</u>	<u>25% Payment</u>	<u>Requested In-Service Date</u>
182	MPD	P163	12/7/2020	Fort Fairfield	Fort Fairfield	12-58	Solar	438	-	-						Q2 2021
183	BHD		12/9/2020	Bangor	Hogan Road	HR1	Solar	750	-	-	4/2/2021					Q2 2021
185	BHD		12/16/2020	Machiasport	Bucks Harbor	BU1	Solar	3,366	-	-	3/17/2021					Q4 2021
186	BHD		12/17/2020	Eastport	Eastport	EP2	Solar	805	-	-	4/21/2021					Q4 2021
187	BHD		12/17/2020	Bar Harbor	Burns Corner	BC3	Solar	4,999	-	-						-
189	BHD	P26	12/29/2020	Tremont	Somesville	SW1	Solar	263	-	-						-
190	BHD	P180	1/7/2021	Brewer	Eastern Avenue	EA4	Solar	4,990	-	-						Q3 2021
191	BHD	P168	1/12/2021	Hampden	Hampden	HM4	Solar	4,500	-	-						Q4 2021
192	BHD	P35	1/12/2021	Passadumkeag	Stanford	EN2	Solar	4,990	-	-	in progress					Q2 2022
194	MPD	P88	1/26/2021	Presque Isle	State Street	12-63	Solar	498								-
195	MPD		1/27/2021	Monticello	Monticello	12-20	Solar	4,980	-	-	3/5/2021	5/6/2021				-
197	BHD	P31	2/19/2021	Jonesboro	Harrington	L16	Solar	4,990	-	-						-
198	BHD	P44	2/25/2021	Cherryfield	Deblois	DB1	Solar	3,875	-	-	in progress					Q4 2022
199	BHD	P198	3/3/2021	Deblois	Deblois	DB1	Solar	4,990								Q3 2022
200	BHD	P199	3/3/2021	Cherryfield	Deblois	DB1	Solar	4,990								Q3 2022
201	BHD	P144	3/3/2021	Blue Hill	Blue Hill	BL1	Solar	4,990								Q3 2022
202	BHD	P147	3/4/2021	Cherryfield	Cherryfield	CF1	Solar	3,000	-	-	in progress					Q3 2022
203	BHD	P200	3/4/2021	Cherryfield	Deblois	DB1	Solar	4,990								Q3 2022
204	BHD	P142	3/4/2021	Bangor	East Bangor	EB4	Solar	250								Q4 2021
205	BHD	P197	3/15/2021	Jonesboro	Harrington	L16	Solar	4,990								Q3 2022
206	BHD	P140	3/15/2021	Corinth	East Corinth	EC1	Solar	4,999								Q3 2022
207	BHD	P66	4/1/2021	East Machias	Scotts Hill	SH1	Solar	4,990								Q3 2022
208	BHD	P203	4/16/2021	Deblois	Deblois	DB1	Solar	4,990								Q3 2022
209	MPD		4/28/2021	Presque Isle	North PI	12-36	Solar	2,600								-
210	BHD	P174	4/30/2021	Veazie	Graham Station	GS2	Solar	660								Q2 2022
211	BHD	P190	5/5/2021	Brewer	Eastern Avenue	EA2	Solar	48								Q2 2021
212	BHD	P176	5/7/2021	Orrington	Tibbetts Street	TS2	Solar	4,000								-

**Machias Sub Projects, new substation proposed for Y2023:**

1	BHD		5/1/2020	Machias	(new) Machias	new circuit	Solar	4,999	-	-						Q4 2023
2	BHD	P1	10/15/2020	Machias	(new) Machias	new circuit	Solar/Battery	4,990	-	-						-
3	BHD	P2	11/4/2020	Whitneyville	(new) Machias	new circuit	Solar	4,999	-	-						-