

Level 4 DG Interconnection Projects

1/6/2022

| <u>Queue Position</u> | <u>District</u> | <u>Dependencies</u> | <u>Complete Application Date</u> | <u>Facility City</u> | <u>Substation</u> | <u>Circuit</u> | <u>Energy Source</u> | <u>Rating/KW</u> | <u>Impact Study Start</u> | <u>SIS/TD Study Complete</u> | <u>ReStudy Complete</u> | <u>Fully Executed IA</u> | <u>25% Payment</u> | <u>Requested In-Service Date</u> | <u>C.O.D</u> |
|-----------------------|-----------------|---------------------|----------------------------------|----------------------|-------------------|----------------|----------------------|------------------|---------------------------|------------------------------|-------------------------|--------------------------|--------------------|----------------------------------|--------------|
| 2 | BHD | | 9/10/2018 | Hermon | Hermon | HE1 | Solar | 4,980 | 10/22/2019 | 4/24/2020 | - | 5/21/2020 | 6/24/2020 | Q3 2020 | |
| 7 | BHD | P21 | 7/15/2019 | Bangor | East Bangor | EB3 | Solar | 4,000 | 10/23/2019 | 5/27/2020 | 9/8/2021 | 5/18/2020 | | - | |
| 8 | BHD | | 8/2/2019 | Howland | Stanford | EN3 | Solar | 4,600 | 11/8/2019 | 6/2/2020 | - | 5/18/2020 | 12/1/2020 | - | |
| 13 | BHD | | 8/15/2019 | Corinth | East Corinth | EC2 | Solar | 4,999 | 11/27/2019 | 4/24/2020 | - | 5/18/2020 | 9/22/2020 | Q4 2020 | |
| 16 | BHD | | 8/30/2019 | Hancock | Hancock | HC1 | Solar | 7,000 | 12/27/2019 | 5/27/2020 | - | 9/18/2020 | 9/15/2020 | Q1 2021 | |
| 17 | BHD | P16 | 8/30/2019 | Hancock | Hancock | HC2 | Solar | 7,000 | 2/11/2020 | 6/9/2020 | - | 9/18/2020 | 9/15/2020 | Q1 2021 | |
| 18 | BHD | | 9/3/2019 | Brewer | Eastern Avenue | EA4 | Solar | 4,990 | 8/3/2020 | 9/24/2020 | - | 2/12/2021 | 10/4/2021 | Q1 2021 | |
| 19 | BHD | | 9/3/2019 | Dedham | Lucerne | LU2 | Solar | 4,999 | 12/24/2019 | 6/9/2020 | 12/7/2020 | 1/12/2021 | 6/25/2021 | Q1 2021 | |
| 20 | BHD | | 9/11/2019 | Clifton | Graham Station | GS1 | Solar | 4,875 | 2/19/2020 | 8/21/2020 | 11/16/2020 | 2/8/2021 | 9/24/2021 | Q1 2021 | |
| 21 | BHD | | 9/12/2019 | Bangor | East Bangor | EB3 | Solar | 4,600 | 12/24/2019 | 5/29/2020 | 7/20/2021 | 4/16/2020 | 10/7/2021 | - | |
| 22 | BHD | P7 | 9/16/2019 | Glenburn | East Bangor | EB3 | Solar | 4,999 | 7/22/2020 | 9/3/2020 | 12/29/2021 | 12/9/2020 | | Q4 2020 | |
| 24 | BHD | P2 | 9/17/2019 | Hermon | Hermon | HE3 (w/CMP) | Solar | 4,990 | 10/21/2020 | 12/17/2020 | 8/17/2021 | 11/30/2021 | | - | |
| 25 | BHD | | 9/20/2019 | Sedgwick | Brooksville | BV2 | Solar | 4,990 | 2/10/2020 | 7/15/2020 | 1/19/2021 | 2/17/2021 | 5/12/2021 | Q2 2021 | |
| 26 | BHD | | 9/23/2019 | Southwest Harbor | Somesville | SW1 | Solar | 600 | 11/14/2019 | 2/14/2020 | - | 9/1/2020 | 9/14/2020 | Q2 2020 | |
| 27 | BHD | | 9/23/2019 | Bangor | Hogan Road | HR3 | Solar | 4,875 | 6/26/2020 | 8/6/2020 | - | 11/4/2020 | 1/5/2021 | Q2 2021 | |
| 31 | BHD | | 9/25/2019 | Harrington | Harrington | HA1 | Solar | 2,250 | 12/26/2019 | 6/11/2020 | - | 5/21/2020 | 12/18/2020 | Q2 2021 | |
| 32 | BHD | P13 | 9/25/2019 | Exeter | East Corinth | EC3 | Solar | 4,000 | 7/22/2020 | 9/3/2020 | - | 12/9/2020 | 10/22/2021 | Q4 2020 | |
| 35 | BHD | P8 | 10/1/2019 | Enfield | Stanford | EN1 | Solar | 4,999 | 7/22/2020 | 9/3/2020 | - | 11/2/2020 | 9/28/2021 | Q4 2020 | |
| 36 | BHD | | 10/4/2019 | Old Town | Milford | MF2 | Solar | 4,500 | 12/26/2019 | 6/9/2020 | 12/21/2020 | 1/18/2021 | 2/1/2021 | Q4 2020 | |
| 38 | BHD | | 10/11/2019 | Ellsworth | Mill Street | ML3 | Solar | 1,875 | 12/27/2019 | 5/26/2020 | 1/13/2021 | 1/21/2021 | 11/9/2020 | Q4 2020 | |
| 39 | BHD | P38 | 10/11/2019 | Ellsworth | Mill Street | ML3 | Solar | 1,625 | 6/12/2020 | 7/30/2020 | 2/2/2021 | 2/8/2021 | 6/4/2021 | Q4 2020 | |
| 40 | BHD | | 10/18/2019 | Lincoln | Lincoln | LC2 | Solar | 4,875 | 4/7/2020 | 6/25/2020 | - | 10/9/2020 | 12/29/2020 | Q2 2021 | |
| 41 | BHD | P40 | 10/18/2019 | Lincoln | Lincoln | LC2 | Solar | 2,000 | 8/5/2020 | 9/24/2020 | - | 12/21/2020 | | Q2 2021 | |
| 42 | BHD | | 10/18/2018 | Franklin | E Franklin | FR1 | Solar | 4,995 | 4/7/2020 | 6/25/2020 | - | 10/22/2020 | 12/29/2020 | Q2 2021 | |
| 44 | BHD | | 10/24/2019 | Deblois | Deblois | DB1 | Solar | 4,875 | 5/26/2020 | 8/17/2020 | - | 11/20/2020 | 6/14/2021 | Q1 2021 | |
| 45 | BHD | | 10/28/2019 | Milo | Milo | MI2 | Solar | 4,500 | 2/21/2020 | 7/30/2020 | - | 11/4/2020 | 10/20/2020 | Q4 2020 | |
| 46 | BHD | | 10/30/2019 | Brewer | Tibbetts Street | TS2 | Solar | 988 | 2/21/2020 | 4/28/2020 | - | 9/16/2020 | 1/7/2021 | Q4 2020 | |
| 48 | BHD | P22 | 11/6/2019 | Bangor | East Bangor | EB4 | Solar | 4,999 | 12/29/2021 | | | | | Q4 2020 | |
| 49 | BHD | P48 | 11/6/2019 | Bangor | East Bangor | EB4 | Solar | 4,999 | | | | | | Q4 2021 | |
| 51 | BHD | P49 | 11/14/2019 | Bangor | East Bangor | EB1 | Solar | 4,999 | | | | | | Q4 2023 | |
| 56 | BHD | P51 | 11/20/2019 | Glenburn | East Bangor | EB3 | Solar | 3,000 | | | | | | Q1 2021 | |
| 57 | BHD | | 11/22/2019 | Ellsworth | Ellsworth Hydro | EH4 | Solar | 4,875 | 4/7/2020 | 7/16/2020 | - | 9/18/2020 | 12/29/2020 | Q2 2021 | |
| 59 | BHD | | 11/25/2019 | Hampden | Hampden | HM2 | Solar | 4,950 | 3/13/2020 | 9/9/2020 | 6/1/2021 | 10/14/2020 | 2/5/2021 | Q1 2021 | |
| 61 | BHD | P42 | 11/26/2019 | Franklin | E Franklin | FR1 | Solar | 2,500 | 6/26/2020 | 8/17/2020 | - | 11/20/2020 | | Q2 2021 | |
| 62 | BHD | | 11/26/2019 | Millinocket | Millinocket | MK1 | Solar | 4,990 | 2/24/2020 | 7/30/2020 | - | 4/16/2020 | 11/13/2020 | Q2 2021 | |
| 64 | BHD | | 12/10/2019 | Surry | Surry | SU1 | Solar | 4,990 | 2/24/2020 | 7/15/2020 | 5/5/2021 | 4/16/2020 | 9/9/2020 | Q2 2021 | |
| 66 | BHD | | 12/11/2019 | Marshfield | Scotts Hill | SH2 | Solar | 1,950 | 11/18/2020 | 1/6/2021 | - | 2/22/2021 | 9/23/2021 | Q4 2020 | |
| 67 | BHD | P17 | 12/11/2019 | Ellsworth | Hancock | HC3 | Solar | 2,250 | 9/29/2020 | 12/14/2020 | 5/10/2021 | 6/21/2021 | | Q1 2021 | |

| <u>Queue Position</u> | <u>District</u> | <u>Dependencies</u> | <u>Complete Application Date</u> | <u>Facility City</u> | <u>Substation</u> | <u>Circuit</u> | <u>Energy Source</u> | <u>Rating/KW</u> | <u>Impact Study Start</u> | <u>SIS/TD Study Complete</u> | <u>ReStudy Complete</u> | <u>Fully Executed IA</u> | <u>25% Payment</u> | <u>Requested In-Service Date</u> | <u>C.O.D</u> |
|-----------------------|-----------------|---------------------|----------------------------------|----------------------|-------------------|----------------|----------------------|------------------|---------------------------|------------------------------|-------------------------|--------------------------|--------------------|----------------------------------|--------------|
| 68 | BHD | | 12/12/2019 | Mattawamkeag | Mattawamkeag | MT1 | Solar | 2,500 | 4/7/2020 | 9/18/2020 | 12/9/2020 | 1/13/2021 | | - | |
| 69 | BHD | P24 | 12/16/2019 | Hampden | Hermon | HE3 (w/CMP) | Solar | 2,625 | | | | - | | Q4 2022 | |
| 79 | BHD | | 1/15/2020 | Trenton | Hancock | L28 | Solar | 4,975 | 4/29/2020 | 6/10/2020 | - | 9/25/2020 | 5/25/2021 | Q3 2020 | |
| 82 | BHD | P61 | 1/31/2020 | Franklin | E Franklin | FR2 | Solar | 1,999 | 8/14/2020 | 9/25/2020 | 1/14/2021 | 2/8/2021 | 5/12/2021 | Q2 2021 | |
| 83 | BHD | | 2/4/2020 | Chester | Keene Bog | KB1 | Solar | 4,975 | 6/26/2020 | 9/15/2020 | - | 12/9/2020 | 1/5/2021 | - | |
| 84 | BHD | P36 | 2/6/2020 | Milford | Milford | MF5 | Solar | 4,975 | 7/23/2020 | 10/20/2020 | - | 1/12/2021 | | Q3 2020 | |
| 85 | BHD | | 2/13/2020 | Bangor | BIA | BA3 | Solar | 2,000 | 4/16/2020 | 9/23/2020 | - | 10/22/2020 | 7/1/2021 | Q4 2020 | |
| 95 | BHD | | 2/27/2020 | Greenbush | Costigan | CC1 | Solar | 4,950 | 12/30/2020 | 3/12/2021 | - | | | Q1 2022 | |
| 96 | BHD | | 3/2/2020 | Medway | East Millinocket | EK2 | Solar | 4,000 | 6/26/2020 | 8/17/2020 | - | 10/19/2020 | 1/29/2021 | - | |
| 98 | BHD | P45 | 3/5/2020 | Milo | Milo | MI2 | Solar | 1,992 | 8/4/2020 | 9/30/2020 | - | 12/9/2020 | 9/7/2021 | Q2 2021 | |
| 107 | BHD | P19 | 3/25/2020 | Holden | Lucerne | LU2 | Solar | 2,375 | 8/6/2020 | 11/24/2020 | - | 12/9/2020 | 8/2/2021 | Q3 2021 | |
| 109 | BHD | P56 | 3/25/2020 | Bangor | East Bangor | EB3 | Solar | 999 | | | | | | Q2 2021 | |
| 112 | BHD | P39 | 3/31/2020 | Ellsworth | Mill Street | ML3 | Solar/Battery | 4,990 | 10/21/2020 | 4/8/2021 | - | 6/8/2021 | | Q3 2021 | |
| 113 | BHD | P85 | 3/31/2020 | Bangor | BIA | BA3 | Solar | 3,000 | 11/2/2020 | 12/23/2020 | - | 2/19/2021 | | Q4 2021 | |
| 115 | BHD | | 4/1/2020 | Chester | Chester | CH1 | Solar | 2,500 | 9/24/2020 | 12/3/2020 | - | 1/12/2021 | | - | |
| 116 | BHD | P109 | 4/6/2020 | Kenduskeag | East Bangor | EB3 | Solar | 3,500 | | | | | | Q3 2020 | |
| 117 | BHD | P116 | 4/6/2020 | Kenduskeag | East Bangor | EB3 | Solar | 4,999 | | | | | | Q3 2020 | |
| 120 | BHD | P25 | 4/13/2020 | Sedgwick | Brooksville | BV1 | Solar | 2,000 | 1/18/2021 | 5/7/2021 | | | | - | |
| 121 | BHD | P82 | 4/15/2020 | Franklin | E Franklin | FR1 | Solar | 1,500 | 1/4/2021 | 3/3/2021 | - | 5/21/2021 | | Q2 2022 | |
| 129 | BHD | | 4/29/2020 | Cutler | Cutler | CU2 | Solar | 1,750 | 10/23/2020 | 12/21/2020 | 3/12/2021 | 4/2/2021 | | Q3 2021 | |
| 131 | BHD | P46 | 5/1/2020 | Brewer | Tibbetts Street | TS2 | Solar | 4,950 | 8/21/2020 | 12/2/2020 | - | 3/16/2021 | | Q2 2022 | |
| 132 | BHD | | 5/4/2020 | Pembroke | Pembroke | PB1 | Solar | 3,250 | 10/23/2020 | 12/21/2020 | 3/3/2021 | 4/2/2021 | | Q3 2021 | |
| 135 | BHD | P32 | 5/6/2020 | Corinth | East Corinth | EC1 | Solar | 2,000 | 12/22/2020 | 2/9/2021 | - | 5/23/2021 | | Q3 2021 | |
| 136 | BHD | P113 | 5/7/2020 | Bangor | BIA | BA2 | Solar | 990 | 9/22/2021 | 12/2/2021 | | | | Q3 2020 | |
| 138 | BHD | | 5/8/2020 | Ellsworth | Nicolin | NI1 | Solar | 3,300 | 8/21/2020 | 10/5/2020 | - | 12/9/2020 | | - | |
| 139 | BHD | | 5/11/2020 | Holden | Green Point | GP2 | Solar | 4,988 | 11/20/2020 | 1/13/2021 | - | 2/2/2021 | | - | |
| 140 | BHD | P135 | 5/11/2020 | Corinth | East Corinth | EC1 | Solar | 1,999 | 4/30/2021 | 8/10/2021 | 12/1/2021 | | | Q3 2020 | |
| 141 | BHD | P79 | 5/19/2020 | Trenton | Hancock | L28 | Solar | 1,900 | 2/16/2021 | 6/22/2021 | | 11/16/2021 | | Q4 2021 | |
| 142 | BHD | P117 | 5/20/2020 | Bangor | East Bangor | EB4 | Solar | 4,980 | | | | | | Q2 2021 | |
| 144 | BHD | P102 | 5/22/2020 | Blue Hill | Blue Hill | BL1 | Solar | 1,999 | 6/1/2021 | 8/9/2021 | in progress | | | Q3 2021 | |
| 147 | BHD | | 5/27/2020 | Cherryfield | Cherryfield | CF2 | Solar | 2,125 | 11/20/2020 | 1/6/2021 | - | 2/2/2021 | | Q3 2021 | |
| 148 | BHD | P57 | 5/28/2020 | Ellsworth | Ellsworth Hydro | EH4 | Solar | 4,980 | 9/17/2020 | 12/1/2020 | - | 2/17/2021 | | Q2 2021 | |
| 151 | BHD | P95 | 6/16/2020 | Greenfield | Costigan | CC1 | Solar | 4,990 | 3/8/2021 | in progress | | | | - | |
| 157 | BHD | P148 | 7/28/2020 | Ellsworth | Ellsworth Hydro | EH4 | Solar | 4,990 | 12/2/2020 | 1/19/2021 | - | 3/26/2021 | | - | |
| 160 | BHD | P20 | 8/6/2020 | Veazie | Graham Station | GS2 | Solar | 4,500 | 7/26/2021 | 12/22/2021 | | | | Q3 2021 | |
| 168 | BHD | P59 | 9/18/2020 | Hampden | Hampden | HM4 | Solar | 4,990 | 5/18/2021 | 8/31/2021 | | 10/18/2021 | | Q3 2021 | |
| 170 | BHD | P62 | 9/24/2020 | Millinocket | Millinocket | MK2 | Solar | 4,999 | 4/23/2021 | 12/23/2021 | | | | - | |
| 174 | BHD | P160 | 10/30/2020 | Eddington | Graham Station | GS1 | Solar | 1,999 | | | | | | Q4 2021 | |
| 175 | BHD | P131 | 11/2/2020 | Orrington | Tibbetts Street | TS2 | Solar | 3,000 | 12/21/2020 | 2/26/2021 | - | 4/28/2021 | | Q2 2021 | |
| 176 | BHD | P175 | 11/3/2020 | Orrington | Tibbetts Street | TS2 | Solar | 4,000 | 5/28/2021 | 8/31/2021 | | | | - | |

| <u>Queue Position</u> | <u>District</u> | <u>Dependencies</u> | <u>Complete Application Date</u> | <u>Facility City</u> | <u>Substation</u> | <u>Circuit</u> | <u>Energy Source</u> | <u>Rating/KW</u> | <u>Impact Study Start</u> | <u>SIS/TD Study Complete</u> | <u>ReStudy Complete</u> | <u>Fully Executed IA</u> | <u>25% Payment</u> | <u>Requested In-Service Date</u> | <u>C.O.D</u> |
|-----------------------|-----------------|---------------------|----------------------------------|----------------------|-------------------|----------------|----------------------|------------------|---------------------------|------------------------------|-------------------------|--------------------------|--------------------|----------------------------------|--------------|
| 180 | BHD | P18 | 11/24/2020 | Brewer | Eastern Avenue | EA4 | Solar | 1,990 | 3/17/2021 | 7/22/2021 | 11/29/2021 | | | - | |
| 181 | BHD | | 11/30/2020 | Millinocket | Millinocket | MK1 | Solar | 135 | 4/16/2021 | 9/17/2021 | | 11/18/2021 | | Q4 2020 | |
| 183 | BHD | | 12/9/2020 | Bangor | Hogan Road | HR1 | Solar | 750 | 4/2/2021 | 7/14/2021 | | | | Q2 2021 | |
| 185 | BHD | | 12/16/2020 | Machiasport | Bucks Harbor | BU1 | Solar | 1,999 | 3/17/2021 | 9/20/2021 | | | | Q4 2021 | |
| 186 | BHD | | 12/17/2020 | Eastport | Eastport | EP2 | Solar | 805 | 4/21/2021 | 6/23/2021 | | 10/15/2021 | | Q4 2021 | |
| 187 | BHD | | 12/17/2020 | Bar Harbor | Burns Corner | BC3 | Solar | 1,990 | 6/15/2021 | 9/20/2021 | 12/30/2021 | | | - | |
| 189 | BHD | P26 | 12/29/2020 | Tremont | Somesville | SW1 | Solar | 262.5 | | | | | | - | |
| 191 | BHD | P168 | 1/12/2021 | Hampden | Hampden | HM4 | Solar | 1,999 | 11/10/2021 | in progress | | | | Q4 2021 | |
| 192 | BHD | P35 | 1/12/2021 | Passadumkeag | Stanford | EN2 | Solar | 4,990 | 5/28/2021 | 12/23/2021 | | | | Q2 2022 | |
| 197 | BHD | P31 | 2/19/2021 | Jonesboro | Harrington | L16 | Solar | 1,990 | 9/13/2021 | in progress | | | | - | |
| 198 | BHD | P44 | 2/25/2021 | Cherryfield | Deblois | DB1 | Solar | 1,999 | 5/28/2021 | 8/9/2021 | 12/23/2021 | | | Q4 2022 | |
| 199 | BHD | P203 | 3/3/2021 | Deblois | Deblois | DB1 | Solar | 4,990 | | | | | | Q3 2022 | |
| 200 | BHD | P199 | 3/3/2021 | Cherryfield | Deblois | DB1 | Solar | 4,990 | | | | | | Q3 2022 | |
| 201 | BHD | P144 | 3/3/2021 | Blue Hill | Blue Hill | BL1 | Solar | 4,990 | | | | | | Q3 2022 | |
| 203 | BHD | P198 | 3/4/2021 | Cherryfield | Deblois | DB1 | Solar/Battery | 1,990 | | | | | | Q3 2022 | |
| 205 | BHD | P197 | 3/15/2021 | Jonesboro | Harrington | L16 | Solar | 1,990 | | | | | | Q3 2022 | |
| 206 | BHD | P140 | 3/15/2021 | Corinth | East Corinth | EC1 | Solar | 4,999 | 10/29/2021 | in progress | | | | Q3 2022 | |
| 207 | BHD | P66 | 4/1/2021 | East Machias | Scotts Hill | SH1 | Solar/Battery | 1,990 | 11/29/2021 | | | | | Q3 2022 | |
| 208 | BHD | P199 | 4/16/2021 | Deblois | Deblois | DB1 | Solar/Battery | 4,990 | | | | | | Q3 2022 | |
| 210 | BHD | P174 | 4/30/2021 | Veazie | Graham Station | GS2 | Solar | 660 | | | | | | Q2 2022 | |
| 215 | BHD | | 6/7/2021 | Gouldsboro | Gouldsboro | GB1 | Solar/Battery | 1,990 | 12/3/2021 | | | | | Q3 2022 | |
| 217 | BHD | P176 | 7/12/2021 | Brewer | Tibbetts Street | TS2 | Solar | 1,990 | | | | | | Q1 2022 | |
| 223 | BHD | P136 | 8/27/2021 | Bangor | BIA | BA3 | Solar | 1,990 | | | | | | Q3 2022 | |
| 225 | BHD | P180 | 10/4/2021 | Holden | Eastern Avenue | EA4 | Solar | 1,999 | | | | | | Q3 2022 | |
| 229 | BHD | | 10/29/2021 | Orono | Orono | ON1 | Solar | 1,990 | 12/13/2021 | | | | | Q4 2022 | |
| 235 | BHD | | 11/22/2021 | Lubec | Washington Cty | L26 | Solar | 1,950 | | | | | | - | |
| 238 | BHD | P141 | 12/2/2021 | Trenton | Hancock | L28 | Solar | 1,990 | | | | | | Q3 2022 | |
| 241 | BHD | P142 | 12/10/2021 | Bangor | East Bangor | EB2 | Solar/Battery | 1,990 | | | | | | - | |
| 247 | BHD | P191 | 12/28/2021 | Hampden | Hampden | HM4 | Solar | 1,990 | | | | | | Q3 2022 | |

Machias Sub Projects, new substation proposed for Y2023:

| | | | | | | | | | | | | | | | |
|---|-----|----|------------|--------------|---------------|-------------|---------------|-------|--|--|--|--|--|---------|--|
| 1 | BHD | | 5/1/2020 | Machias | (new) Machias | new circuit | Solar | 4,999 | | | | | | Q4 2023 | |
| 2 | BHD | P1 | 10/15/2020 | Machias | (new) Machias | new circuit | Solar/Battery | 4,990 | | | | | | - | |
| 3 | BHD | P2 | 11/4/2020 | Whitneyville | (new) Machias | new circuit | Solar | 4,999 | | | | | | - | |