6.30.25

Level 4 DG Interconnection Projects

Queue Position	District	Dependencies	Completed Application Date	Project Status	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D
50	MPD		12/11/19	In-Service	Caribou	West Caribou Substation	WC78	Solar	4875					02/18/20	06/18/20	08/27/20	No	09/04/20	09/03/20	Q4 2020	11/08/21
54	MPD		01/08/20	In-Service	Limestone	Loring Substation	LR2	Solar	4000					06/19/20	08/24/20		No	09/25/20	09/17/21	Q2 2021	12/27/24
65	MPD		01/16/20	In-Service	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	4988					06/15/20	07/14/20	02/19/21	Yes	03/24/21	10/29/21	Q4 2020	08/25/23
70	MPD	P54	12/20/19	In-Service	Limestone	Loring Substation	LR3	Solar	4100					04/15/20	10/13/20		Yes	12/09/20	05/04/21	Q4 2020	03/30/23
73	MPD		01/28/20	In-Service	Fort Kent	Fort Kent Substation	FK60	Solar	4000					07/20/20	10/23/20		Yes	03/15/21	06/30/21		06/01/23
76	MPD	P73	01/28/20	In-Service	Fort Kent	Fort Kent Substation	FK53	Solar	4999					09/25/20	10/23/20		No	03/30/21	06/30/21	Q2 2021	07/13/23
77	MPD	P50	01/23/20	In-Service	Caribou	West Caribou Substation	WC78	Solar	4950					08/20/20	10/21/20	02/02/21	No	04/28/21	10/06/21		12/26/24
81	MPD		02/14/20	In-Service	Caribou	New Sweden Substation	NS3	Solar	4100					04/29/20	07/22/20		No	10/09/20	04/15/21	Q4 2020	08/11/23
87	MPD		02/26/20	In-Service	Presque Isle	Skyway Substation	SK43	Solar	2997					05/26/20	11/17/20	09/11/23	No	01/11/21	07/07/21	Q2 2021	12/27/24
88	MPD		02/26/20	In-Service	Presque Isle	State Street Substation	SS61	Solar	2997					07/30/20	11/20/20	11/06/23	No	01/11/21	07/07/21	Q2 2021	12/27/24
89	MPD	P90	03/13/20	Design Phase	Presque Isle	Flo's Inn Distribution	FI16	Solar	2199					02/22/21	07/15/21	02/22/23	No	12/27/21	08/16/23	Q3 2021	
90	MPD		03/13/20	In-Service	Presque Isle	Flo's Inn Distribution	FI16	Solar	2800					08/26/20	10/02/20	01/18/23	No	01/26/21	04/28/22	Q3 2021	12/30/24
100	MPD		04/09/20	In-Service	Limestone	Pond Substation	PO83	Solar	2500					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	02/01/24
101	MPD		04/09/20	In-Service	Mapleton	Mapleton Substation	MP23	Solar	2500					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	12/31/24
103	MPD		04/09/20	In-Service	Ashland	Ashland 34.5 kV Substation	AS71	Solar	3000					07/29/20	10/05/20		No	10/29/20	03/15/21	Q3 2021	12/31/24
104	MPD	P65	04/09/20	In-Service	Fort Fairfield	Fort Fairfield Substation	FF58	Solar	1720					07/29/20	10/05/20	10/26/21	No	10/26/21	03/15/21	Q3 2021	12/31/24
105	MPD		04/09/20	In-Service	Frenchville	Frenchville Substation	FV55	Solar	2500					07/17/20	09/30/20		No	10/29/20	03/15/21	Q3 2021	02/28/24
124	MPD		05/14/20	In-Service	Dyer Brook	Oakfield Substation	OA1	Solar	3070					01/07/21	03/12/21	02/23/23	No	04/28/21	04/21/22	Q2 2021	12/26/24
125	MPD		06/12/20	In-Service	Grand Isle	Grand Isle Substation	GI47	Solar	3115					03/01/21	05/28/21	04/23/24	No	09/27/21	09/27/21		12/31/24
127	MPD		05/27/20	In-Service	Sherman	Sherman Substation	SM13	Solar	3000					08/26/20	10/22/20		No	12/17/20	05/12/22		12/26/24
143	MPD		05/25/20	In-Service	Saint David	Madawaska Substation	MW95	Solar	4000					11/23/20	01/19/21		No	04/28/21	09/27/21		12/23/24
156	MPD		07/20/20	In-Service	Mars Hill	Mars Hill Substation	MH27	Solar	2625					10/07/20	01/08/21	02/24/23	No	03/09/21	08/20/21	Q3 2021	11/07/24
158	MPD		07/29/20	In-Service	Easton	Easton Substation	ES11	Solar	3250					10/23/20	01/13/21		No	02/16/21	04/30/21	Q3 2021	02/12/24
159	MPD		07/22/20	In-Service	Westfield	Westfield Substation	WE32	Solar	2500					10/07/20	01/08/21		No	02/01/21	07/07/21	Q3 2021	07/30/24
162	MPD	P100	08/19/20	In-Service	Limestone	Pond Substation	PO83	Solar	3750	11/23/20	02/05/21			04/06/21	06/18/21	01/19/22	No	07/27/21	05/02/22	Q3 2021	12/26/24
164	MPD	P162	08/19/20	In-Service	Limestone	Pond Substation	PO84	Solar	2875	11/02/20	03/03/21			04/22/21	09/03/21	03/10/22	No	10/04/21	06/03/22	Q3 2021	11/14/24
166	MPD		09/11/20	In-Service	Patten	Patten Substation	PA96	Solar	3000					01/25/21	03/15/21		No	05/21/21	05/23/22	Q3 2021	08/14/24
173	MPD	P103	10/29/20	In-Service	Ashland	Ashland 12.5KV Substation	AS02	Solar	2500					12/30/20	01/04/21	06/18/21	No	08/30/21	09/27/21		12/24/24
194	MPD	P88	04/26/21	Design Phase	Presque Isle	State Street Substation	SS63	Solar	498					06/15/21	09/14/21	01/05/24	No	12/01/21	12/01/21		
195	MPD		01/27/21	In-Service	Monticello	Monticello Substation	MO20	Solar	4980					03/05/21	05/06/21	05/26/22	No	07/14/21	04/04/22		03/28/24
209	MPD		04/29/21	In-Service	Presque Isle	North Presque Isle Substation	NP36	Solar	2600					06/15/21	08/18/21	04/26/22	No	11/09/21	01/28/22		12/31/24
214	MPD	P87	05/24/21	In-Service	Presque Isle	Skyway Substation	SK45	Solar	3000					06/23/21	10/01/21	12/13/23	Yes	12/02/22	03/14/23		12/31/24
221	MPD	P101	08/27/21	Design Phase	Mapleton	Mapleton Substation	MP23	Solar	990					10/19/21	01/11/22	09/19/22	No	04/20/22		Q3 2022	
222	MPD		08/10/21	Study Phase	Caribou	Otter Creek Substation	OC70	Solar	450					01/17/23	04/06/23	05/07/25	Yes	07/14/23		Q4 2021	
230	MPD	P77	11/04/21	Pre Construction (D	Caribou	West Caribou Substation	WC78	Solar	200					01/20/22	05/06/22	12/02/24	Yes	01/04/23	06/27/23	Q3 2022	
294	MPD	P214	09/30/22	Study Phase	Presque Isle	Skyway Substation	SK45	Solar	249					01/12/24	04/04/24		Yes	08/29/24	03/31/25	Q2 2023	
310	MPD	P194	12/05/22	Study Phase	Presque Isle	State Street Substation	SS61	Solar	850											Q1 2023	
314	MPD	P156	03/07/23	Study Phase	Blaine	Mars Hill Substation	MH27	Solar	475					03/25/25						Q3 2023	
339	MPD	103	10/13/23	Interconnection Agr	Ashland	Ashland 34.5 kV Substation	AS71	Solar	999					11/14/23	04/12/24	05/06/25	Yes	07/17/24			
343	MPD	P105	11/09/23	Agreement issued t	Frenchville	Frenchville Substation	FV55	Solar	999					12/27/23	03/22/24	05/09/25	No	05/31/24		Q3 2024	
344	MPD	P343	11/17/23	Study Phase	Frenchville	Frenchville Substation	FV55	Solar	999					04/30/24	07/10/24		Yes	09/27/24		Q3 2024	
347	MPD		12/14/23	Interconnection Agr	Bridgewater	Bridgewater Substation	BR06	Solar	999					01/25/24	05/30/24	04/23/25	Yes	09/06/24		Q3 2024	
355	MPD	P195	01/05/24	Cluster Study	Littleton	Monticello Substation	MO21	Solar	999					02/27/24	05/30/24		No	09/09/24			
360	MPD		08/09/24	Interconnection Agr	Island Falls	Island Falls Substation	IF41	Solar	999					11/12/24	02/24/25		No	06/02/25		Q2 2025	

Queue Position	District	Dependencies	Completed Application Date	Project Status	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	Facility Study Start	Facility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Contingent Upgrades	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D