# Level 4 Interconnection Queue Report

Last Updated: 11/06/2026

| Queue Position | District | Dependencies | Completed Application Date | Facility City | Substation | Circuit | Energy Source | Rating/KW | Feasibility Study Start | Feasibility Study Complete | Facility Study Start | Facility Study Complete | SIS/TD Study Start | SIS/TD Study Complete | ReStudy Complete | Contingent Upgrades | Fully Executed IA | 25% Payment | Requested In-Service Date | C.O.D |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 50 | MPD | | 12/11/19 | Caribou | West Caribou Substation | WC78 | Solar | 4875 | | | | | 02/18/20 | 06/18/20 | 08/27/20 | No | 09/04/20 | 09/03/20 | Q4 2020 | 11/08/21 |
| 54 | MPD | | 01/08/20 | Limestone | Loring Substation | LR2 | Solar | 4000 | | | | | 06/19/20 | 08/24/20 | | No | 09/25/20 | 09/17/21 | Q2 2021 | 12/27/24 |
| 65 | MPD | | 01/16/20 | Fort Fairfield | Fort Fairfield Substation | FF58 | Solar | 4988 | | | | | 06/15/20 | 07/14/20 | 02/19/21 | Yes | 03/24/21 | 10/29/21 | Q4 2020 | 08/25/23 |
| 70 | MPD | P54 | 12/20/19 | Limestone | Loring Substation | LR3 | Solar | 4100 | | | | | 04/15/20 | 10/13/20 | | Yes | 12/09/20 | 05/04/21 | Q4 2020 | 03/30/23 |
| 73 | MPD | | 01/28/20 | Fort Kent | Fort Kent Substation | FK60 | Solar | 4000 | | | | | 07/20/20 | 10/23/20 | | Yes | 03/15/21 | 06/30/21 | | 06/01/23 |
| 76 | MPD | P73 | 01/28/20 | Fort Kent | Fort Kent Substation | FK53 | Solar | 4999 | | | | | 09/25/20 | 10/23/20 | | No | 03/30/21 | 06/30/21 | Q2 2021 | 07/13/23 |
| 77 | MPD | P50 | 01/23/20 | Caribou | West Caribou Substation | WC78 | Solar | 4950 | | | | | 08/20/20 | 10/21/20 | 02/02/21 | No | 04/28/21 | 10/06/21 | | 12/26/24 |
| 81 | MPD | | 02/14/20 | Caribou | New Sweden Substation | NS3 | Solar | 4100 | | | | | 04/29/20 | 07/22/20 | | No | 10/09/20 | 04/15/21 | Q4 2020 | 08/11/23 |
| 87 | MPD | | 02/26/20 | Presque Isle | Skyway Substation | SK43 | Solar | 2997 | | | | | 05/26/20 | 11/17/20 | 09/11/23 | No | 01/11/21 | 07/07/21 | Q2 2021 | 12/27/24 |
| 88 | MPD | | 02/26/20 | Presque Isle | State Street Substation | SS61 | Solar | 2997 | | | | | 07/30/20 | 11/20/20 | 11/06/23 | No | 01/11/21 | 07/07/21 | Q2 2021 | 12/27/24 |
| 90 | MPD | | 03/13/20 | Presque Isle | Flo's Inn Distribution | FI16 | Solar | 2800 | | | | | 08/26/20 | 10/02/20 | 01/18/23 | No | 01/26/21 | 04/28/22 | Q3 2021 | 12/30/24 |
| 100 | MPD | | 04/09/20 | Limestone | Pond Substation | PO83 | Solar | 2500 | | | | | 07/29/20 | 10/05/20 | | No | 10/29/20 | 03/15/21 | Q3 2021 | 02/01/24 |
| 101 | MPD | | 04/09/20 | Mapleton | Mapleton Substation | MP23 | Solar | 2500 | | | | | 07/29/20 | 10/05/20 | | No | 10/29/20 | 03/15/21 | Q3 2021 | 12/31/24 |
| 103 | MPD | | 04/09/20 | Ashland | Ashland 34.5 kV Substation | AS71 | Solar | 3000 | | | | | 07/29/20 | 10/05/20 | | No | 10/29/20 | 03/15/21 | Q3 2021 | 12/31/24 |
| 104 | MPD | P65 | 04/09/20 | Fort Fairfield | Fort Fairfield Substation | FF58 | Solar | 1720 | | | | | 07/29/20 | 10/05/20 | 10/26/21 | No | 10/26/21 | 03/15/21 | Q3 2021 | 12/31/24 |
| 105 | MPD | | 04/09/20 | Frenchville | Frenchville Substation | FV55 | Solar | 2500 | | | | | 07/17/20 | 09/30/20 | | No | 10/29/20 | 03/15/21 | Q3 2021 | 02/28/24 |
| 124 | MPD | | 05/14/20 | Dyer Brook | Oakfield Substation | OA1 | Solar | 3070 | | | | | 01/07/21 | 03/12/21 | 02/23/23 | No | 04/28/21 | 04/21/22 | Q2 2021 | 12/26/24 |
| 125 | MPD | | 06/12/20 | Grand Isle | Grand Isle Substation | GI47 | Solar | 3115 | | | | | 03/01/21 | 05/28/21 | 04/23/24 | No | 09/27/21 | 09/27/21 | | 12/31/24 |
| 127 | MPD | | 05/27/20 | Sherman | Sherman Substation | SM13 | Solar | 3000 | | | | | 08/26/20 | 10/22/20 | | No | 12/17/20 | 05/12/22 | | 12/26/24 |
| 143 | MPD | | 05/25/20 | Saint David | Madawaska Substation | MW95 | Solar | 4000 | | | | | 11/23/20 | 01/19/21 | | No | 04/28/21 | 09/27/21 | | 12/23/24 |
| 156 | MPD | | 07/20/20 | Mars Hill | Mars Hill Substation | MH27 | Solar | 2625 | | | | | 10/07/20 | 01/08/21 | 02/24/23 | No | 03/09/21 | 08/20/21 | Q3 2021 | 11/07/24 |
| 158 | MPD | | 07/29/20 | Easton | Easton Substation | ES11 | Solar | 3250 | | | | | 10/23/20 | 01/13/21 | | No | 02/16/21 | 04/30/21 | Q3 2021 | 02/12/24 |
| 159 | MPD | | 07/22/20 | Westfield | Westfield Substation | WE32 | Solar | 2500 | | | | | 10/07/20 | 01/08/21 | | No | 02/01/21 | 07/07/21 | Q3 2021 | 07/30/24 |
| 162 | MPD | P100 | 08/19/20 | Limestone | Pond Substation | PO83 | Solar | 3750 | 11/23/20 | 02/05/21 | | | 04/06/21 | 06/18/21 | 01/19/22 | No | 07/27/21 | 05/02/22 | Q3 2021 | 12/26/24 |
| 164 | MPD | P162 | 08/19/20 | Limestone | Pond Substation | PO84 | Solar | 2875 | 11/02/20 | 03/03/21 | | | 04/22/21 | 09/03/21 | 03/10/22 | No | 10/04/21 | 06/03/22 | Q3 2021 | 11/14/24 |
| 166 | MPD | | 09/11/20 | Patten | Patten Substation | PA96 | Solar | 3000 | | | | | 01/25/21 | 03/15/21 | | No | 05/21/21 | 05/23/22 | Q3 2021 | 08/14/24 |
| 173 | MPD | P103 | 10/29/20 | Ashland | Ashland 12.5KV Substation | AS02 | Solar | 2500 | | | | | 12/30/20 | 01/04/21 | 06/18/21 | No | 08/30/21 | 09/27/21 | | 12/24/24 |
| 194 | MPD | P88 | 04/26/21 | Presque Isle | State Street Substation | SS63 | Solar | 498 | | | | | 06/15/21 | 09/14/21 | 01/05/24 | No | 12/01/21 | 12/01/21 | | 12/31/25 |
| 195 | MPD | | 01/27/21 | Monticello | Monticello Substation | MO20 | Solar | 4980 | | | | | 03/05/21 | 05/06/21 | 05/26/22 | No | 07/14/21 | 04/04/22 | | 03/28/24 |
| 209 | MPD | | 04/29/21 | Presque Isle | North Presque Isle Substation | NP36 | Solar | 2600 | | | | | 06/15/21 | 08/18/21 | 04/26/22 | No | 11/09/21 | 01/28/22 | | 12/31/24 |
| 214 | MPD | P87 | 05/24/21 | Presque Isle | Skyway Substation | SK45 | Solar | 1990 | | | | | 06/23/21 | 10/01/21 | 12/13/23 | Yes | 12/02/22 | 03/14/23 | | 12/31/24 |
| 221 | MPD | P101 | 08/27/21 | Mapleton | Mapleton Substation | MP23 | Solar | 990 | | | | | 10/19/21 | 01/11/22 | 09/19/22 | No | 04/20/22 | 07/07/25 | Q3 2022 | 10/31/25 |
| 230 | MPD | P77 | 11/04/21 | Caribou | West Caribou Substation | WC78 | Solar | 200 | | | | | 01/20/22 | 05/06/22 | 12/02/24 | Yes | 01/04/23 | 06/27/23 | Q3 2022 | 10/19/26 |
| 314 | MPD | P156 | 03/07/23 | Blaine | Mars Hill Substation | MH27 | Solar | 475 | | | | | 03/25/25 | 08/08/25 | | No | 08/29/25 | 03/27/26 | Q3 2023 | |
| 390 | MPD | | 02/20/26 | Presque Isle | State Street Substation | SS61 | Solar | 875 | | | | | 08/11/26 | 10/30/26 | | No | | | | |
| 391 | MPD | P221 | 02/20/26 | Mapleton | Mapleton Substation | MP22 | Solar | 475 | | | | | 08/11/26 | | | | | | | |
| 392 | MPD | P159 | 02/23/26 | Westfield | Westfield Substation | WE32 | Solar | 499 | | | | | 08/11/26 | | | | | | | |
| 398 | MPD | P81 | 05/04/26 | Caribou | New Sweden Substation | NS67 | Solar | 999 | | | | | 08/11/26 | | | | | | | |
| 399 | MPD | P390 | 05/26/26 | Presque Isle | State Street Substation | SS62 | Solar | 999 | | | | | | | | | | | | |
| 400 | MPD | P399 | 12/05/22 | Presque Isle | State Street Substation | SS61 | Solar | 850 | | | | | 07/03/25 | 09/17/25 | 06/18/26 | No | | | Q1 2023 | |
| 402 | MPD | | 11/06/26 | Caribou | Otter Creek Substation | OC71 | Solar | 1950 | | | | | | | | | | | | |